Department of Environment, Health and Natural Resources Division of Environmental Health On-Site Wastewater Section

Sheet: Property ID: Lot #: File #: Code:

# SOIL/SITE EVALUATION for ON-SITE WASTEWATER SYSTEM

Owner:	Applicant:				
Address:	0.0	Date Evaluated:			
Proposed Facility:	5 BORM	Design Flow (.194	49): 600 sed	Property Size:	
Location of Site:		Property Recorde			
Water Supply:	Public	☐ Individual	☐ Well	☐ Spring	Other
Evaluation Method	: Auger Boring	☐ Pit		Cut	
Type of Wastewate	er: Sewa	ge 🔲 Ind	ustrial Process		

P R O F I .1940			SOIL MORPHOLOGY .1941		OTHER PROFILE FACTORS				
E Position	Landscape Position/ Slope %	sition/ Depth	.1941 Structure/ Texture	.1941 Consistence Mineralogy	.1942 Soil Wetness/ Color	.1943 Soil Depth (IN.)	.1956 Sapro Class	.1944 Restr Horiz	Profile Class & LTAR
j	2-5	0-16	GSL	VFONSINA					
		1634	SBX C	Fa stse	10727/2833				P5 -35
2		0-14	GSL	Juleu URN					
		1434	SBX C	FR SISP	10187/2 £ 33"				P5 .35
							1		

Description	Initial System	Repair System	Other Factors (.1946): Site Classification (.1948):	
Available Space (.1945)	V	<b>V</b>	Evaluated By:	
System Type(s)	25000	753	Others Present:	
Site LTAR	.35	35		

COMMENTS: \_\_\_\_

LANDSCAPE POSITIONS	<b>GROUP</b>	TEXTURES	. <u>1955 LTAR</u>	CONSISTENCE MOIST	WET
R-RIDGE S-SHOULDER SLOPE L-LINEAR SLOPE	1	S-SAND LS-LOAMY SAND	1.2 - 0.8	VFR-VERY FRIABLE FR-FRIABLE	NS-NON-STICKY SS-SLIGHTY STICKY
FS-FOOT SLOPE N-NOSE SLOPE H-HEAD SLOPE	II	SL-SANDY LOAM L-LOAM	0.8 - 0.6	FI-FIRM VFI-VERY FIRM EFI-EXTREMELY FIRM	S-STICKY VS-VERY STICKY NP-NON-PLASTIC
CC-CONCLAVE SLOPE CV-CONVEX SLOPE T-TERRACE FP-FLOOD PLAN	Ш	SI-SILT SIL-SILT LOAM CL-CLAY LOAM SCL-SANDY CLAY LOAM	0.6 - 0.3		SP-SLIGHTLY STICKY P-PLASTIC VP-VERY PLASTIC

SIC-SILTY CLAY 0.4 - 0.1 ΙV C-CLAY

SC-SANDY CLAY

STRUCTURE SG-SINGLE GRAIN M- MASSIVE CR-CRUMB GR-GRANULAR


SBK-SUBANGULAR BLOCKY

MINERALOGY SLIGHTLY EXPANSIVE

**EXPANSIVE** 

ABK-ANGULAR BLOCKY PL-PLATY PR-PRISMATIC


Show profile locations and other site features (dimensions, references or benchmark, and North)



## **Bateman Civil Survey Company**

Engineers • Surveyors • Planners

2524 Reliance Avenue, Apex, NC 27539 Ph; 919,577,1080 Fax: 919,577,1081 www.batemancivilsurvey.com info@batemancivilsurvey.com NCBELS Firm No. C-2378



#### VICINITY MAP

(Not to Scale)

This map is of an existing parcel of land and is only intended for the parties and purposes shown. This map not for recordation. No title report provided.

BUILDER TO VERIFY HOUSE LOCATION. DIMENSIONS AND REVIEW TOTAL IMPERVIOUS NOTED ON THIS PLOT PLAN

## PRELIMINARY PLOT PLAN

FOR

### **KB HOMES**


BIRCHWOOD GROVE - PAHSE 2 - LOT 70 SAINT CLAIR DRIVE, FUQUAY-VARINA, NC HECTORS CREEK TOWNSHIP, HARNETT COUNTY

DRAWN BY: CPV CHECKED BY: SPC

REFERENCE: IN REVIEW

PROJECT# 220207


SCALE: 1"= 30"



- \*Keep tanks and drain lines 10' from property lines.
- \*Not a survey.
- \*Not a guarantee of a septic permit.
- \*Keep supply lines >5' from property lines.
- \*Some lines are flagged longer in the field than lengths indicate.
- \*No grading septic area.

System: Gravity to Serial Dist. Lines: 5-7, (380') Accepted Status System 18" Trench Bottom

Repair: Pressure Manifold Lines: 1-4 & 8, (565') Accepted Status System 0.35 Soil LTAR





0.35 Soil LTAR

Central Carolina Soil Consulting, PLLC 1900 South Main Street, Suite 110 Wake Forest, North Carolina 27587 Phone (919)569-6704 Fax (919)569-6703

4—Bedroom Septic Layout Lot 70, Birchwood Subdivision Harnett County, North Carolina Job#: 3753

Drawn By: LW

Date: 8/01/2022

Revision: