NC Registered Firm # F-1078



ECS Southeast, LLP 6151 Raeford Road, Suite A Fayetteville, NC 28304 9104013288 9103230539

## LETTER OF TRANSMITTAL

August 8, 2023				RE:	Lot 133 H	HLN	
W.S. Wellons Realty				ECS Job #	33:6230-	Н	
PO Box 766 Spring Lake, NC 28390				Permits:			
ATTN: Chandler Jones				Location:	22 Sugarberry Pl Spring Lake, NC 28390		
	X	Field Reports	<u>X</u>	For you	ir use	<u>X</u>	As requested

ENCL: Field Report # 1 8/7/2023

ÂUG 08 2023 Jack Cowser Office Manager

Aaron Kyle Adair Team Leader

Disclaimer

<sup>1.</sup> This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

<sup>2.</sup> The information in this report relates only to the activities performed on the report date.

<sup>3.</sup> Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

<sup>4.</sup> Incomplete or non-conforming work will be reported for future resolution.


<sup>5.</sup> The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.

ECs	ECS Southeast, LLP 6151 Raeford Road, Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone]		FIELD REPORT			
	(910) 323-0539 [Fax]		Project No. Report No. Day & Date	33:6230-H 1 Monday 8/7/202	23	
Project	Lot 133 HLN		Weather	80 °/ Sunny		
Location	Spring Lake, NC		On-Site Time	1.00		
Client	W.S. Wellons Realty		Lab Time Travel Time*	0.00 <u>0.00</u>		
Contractor	W.S. Wellons Realty		Total	<u>0.00</u> 1.00		
			Re Obs Time	0.00		
Remarks						
Trip Charges*	Tolls/Parking*	Mileage*	Time of	Arrival	Departure	
Chargeable Ite	ems			11:45A	12:45P	
	* Travel time an	d mileage will be billed i	in accordance with the	contract.		
	Summary of Services Performed (field	test data, locations, eleva	ations & depths are estin	mates) & Individuals	Contacted.	

ECS arrived on site, as requested, to check the bearing capacity of soils via hand auger/DCP method (ASTM STP-399) for the monolithic slab foundation. Footings have not been excavated. Please see the attached sketch and data sheet for details.

A total of 4 hand auger/DCP evaluations were performed to a depth of approximately 3 feet below the current footing sub grade elevation. Test results indicated that the materials in place (at the locations and elevations tested) did appear to be suitable to support the design bearing capacity 2,000 psf.

ECS will return upon request, to provide additional services.



## Attachments



133

Figure 1



## **Report of Spread Footing - Foundation Observations**

Project: Lot 133 HLN

22 Sugarberry PI Location:

Spring Lake - Cumberland - NC - 28390 Contractor: W.S. Wellons Realty

Project No.: 33:6230-H

Day/Date: 8/7/2023

Footing Number	Location	Size (W x H x L)		Footing Bottom Elevation			Decerintian of	Required Blow Counts	Design
		Design	Actual	Design **		Description of Steel Placed	Description of Subgrade Material	# of Blows / Increment	Design Bearing Pressure
1	South West 2	x x x x	хх	N/A	0,-1,-2,-3		sand (-2,-3)	6 (0)11-8-7 (-1) 8-7-6 (-2)	2000
								7-6-6 (-3)6-6-7	
2 North West	North West	x x x	x x	N/A	0,-1,-2,-3		sand (-2,-3)	6 (0)11-15-14 (-1) 6-6-7 (-	2000
								2)4-3-3 (-3)4-5-4	
3 North Eas		h East x x x x		N/A	0,-1,-2,-3			6	2000
	North East		ХХ					(0)11-6-7 (-1) 8-9-8 (-2) 8-9-10 (-3)11-12-9	
4 So	South East	x x x x x		N/A	0,-1,-2,-3			6	2000
			ХХ					(0)5-5-6 (-1) 12-7-7 (-2) 9-7-6 (-3)5-7-6	

\*\* SGE: Subgrade Elevation to be determined by surveyor.

By: Sulaiman Sharieff

ECS Southeast, LLP

WO: 73502