



Initial Application Date: 5/29/2024

Application # _____

CU# _____

COUNTY OF HARNETT RESIDENTIAL LAND USE APPLICATION

Central Permitting 420 McKinney Pkwy, Lillington, NC 27546 Phone: (910) 893-7525 ext:1 Fax: (910) 893-2793 www.harnett.org/permits

A RECORDED SURVEY MAP, RECORDED DEED (OR OFFER TO PURCHASE) & SITE PLAN ARE REQUIRED WHEN SUBMITTING A LAND USE APPLICATION

LANDOWNER: Carolina Construction of Fayetteville Mailing Address: 3117 Cope St.
City: Fayetteville State: NC Zip: 28306 Contact No: (910)-339-4779 Email: Samantha@ccfnc.com

APPLICANT*: Carolina Construction Mailing Address: 3117 Cope St.
City: Fayetteville State: NC Zip: 28306 Contact No: (910)-339-4779 Email: Samantha@ccfnc.com

*Please fill out applicant information if different than landowner

ADDRESS: 4983 Ray Rd PIN: 0505-65-2706.000

Zoning: _____ Flood: _____ Watershed: _____ Deed Book / Page: _____

Setbacks - Front: 55' Back: 25' Side: 10' Corner: 10'

PROPOSED USE:

SFD: (Size 49'8" x 47'8") # Bedrooms: 3 # Baths: 2 Basement(w/wo bath): N/A Garage: Deck: N/A Crawl Space: N/A Slab: Slab: N/A ^{Stem Wall} ^{Monolithic}
TOTAL HTD SQ FT: 1656 GARAGE SQ FT: 525 (Is the bonus room finished? N/A yes (N/A) no w/ a closet? N/A yes (N/A) no (if yes add in with # bedrooms)

Modular: (Size _____ x _____) # Bedrooms _____ # Baths _____ Basement (w/wo bath) _____ Garage: _____ Site Built Deck: _____ On Frame _____ Off Frame _____
TOTAL HTD SQ FT _____ (Is the second floor finished? () yes () no Any other site built additions? () yes () no

Manufactured Home: _____SW _____DW _____TW (Size _____ x _____) # Bedrooms: _____ Garage: _____(site built? _____) Deck: _____(site built? _____)

Duplex: (Size _____ x _____) No. Buildings: _____ No. Bedrooms Per Unit: _____ TOTAL HTD SQ FT _____

Home Occupation: # Rooms: _____ Use: _____ Hours of Operation: _____ #Employees: _____

Addition/Accessory/Other: (Size _____ x _____) Use: _____ Closets in addition? () yes () no

TOTAL HTD SQ FT _____ GARAGE _____

Water Supply: County _____ Existing Well _____ New Well (# of dwellings using well _____) *Must have operable water before final
(Need to Complete New Well Application at the same time as New Tank)

Sewage Supply: New Septic Tank _____ Expansion _____ Relocation _____ Existing Septic Tank _____ County Sewer
(Complete Environmental Health Checklist on other side of application if Septic)

Does owner of this tract of land, own land that contains a manufactured home within five hundred feet (500') of tract listed above? () yes () no

Does the property contain any easements whether underground or overhead () yes () no

Structures (existing or proposed): Single family dwellings: proposed Manufactured Homes: _____ Other (specify): _____

If permits are granted I agree to conform to all ordinances and laws of the State of North Carolina regulating such work and the specifications of plans submitted. I hereby state that foregoing statements are accurate and correct to the best of my knowledge. Permit subject to revocation if false information is provided.

Signature of Owner or Owner's Agent

07/24/2024
Date

It is the owner/applicants responsibility to provide the county with any applicable information about the subject property, including but not limited to: boundary information, house location, underground or overhead easements, etc. The county or its employees are not responsible for any incorrect or missing information that is contained within these applications.

*This application expires 6 months from the initial date if permits have not been issued**

APPLICATION CONTINUES ON BACK

strong roots • new growth

****This application expires 6 months from the initial date if permits have not been issued****

This application to be filled out when applying for a septic system inspection.

County Health Department Application for Improvement Permit and/or Authorization to Construct

IF THE INFORMATION IN THIS APPLICATION IS FALSIFIED, CHANGED, OR THE SITE IS ALTERED, THEN THE IMPROVEMENT PERMIT OR AUTHORIZATION TO CONSTRUCT SHALL BECOME INVALID. The permit is valid for either 60 months or without expiration depending upon documentation submitted. (Complete site plan = 60 months; Complete plat = without expiration)

Environmental Health New Septic System

- **All property irons must be made visible.** Place "pink property flags" on each corner iron of lot. All property lines must be clearly flagged approximately every 50 feet between corners.
- Place "orange house corner flags" at each corner of the proposed structure. Also flag driveways, garages, decks, out buildings, swimming pools, etc. Place flags per site plan developed at/for Central Permitting.
- Place orange Environmental Health card in location that is easily viewed from road to assist in locating property.
- If property is thickly wooded, Environmental Health requires that you clean out the undergrowth to allow the soil evaluation to be performed. Inspectors should be able to walk freely around site. **Do not grade property.**
- **All lots to be addressed within 10 business days after confirmation. \$25.00 return trip fee may be incurred for failure to uncover outlet lid, mark house corners and property lines, etc. once lot confirmed ready.**

Environmental Health Existing Tank Inspections

- Follow above instructions for placing flags and card on property.
- Prepare for inspection by removing soil over **outlet end** of tank as diagram indicates, and lift lid straight up (*if possible*) and then **put lid back in place.** (Unless inspection is for a septic tank in a mobile home park)
- **DO NOT LEAVE LIDS OFF OF SEPTIC TANK**

"MORE INFORMATION MAY BE REQUIRED TO COMPLETE ANY INSPECTION"

SEPTIC

If applying for authorization to construct please indicate desired system type(s): can be ranked in order of preference, must choose one.

- { } Accepted { } Innovative { } Conventional { } Any
 { } Alternative { } Other _____

The applicant shall notify the local health department upon submittal of this application if any of the following apply to the property in question. If the answer is "yes", applicant **MUST ATTACH SUPPORTING DOCUMENTATION**:

- { } YES { } NO Does the site contain any Jurisdictional Wetlands?
- { } YES { } NO Do you plan to have an irrigation system now or in the future?
- { } YES { } NO Does or will the building contain any drains? Please explain. _____
- { } YES { } NO Are there any existing wells, springs, waterlines or Wastewater Systems on this property?
- { } YES { } NO Is any wastewater going to be generated on the site other than domestic sewage?
- { } YES { } NO Is the site subject to approval by any other Public Agency?
- { } YES { } NO Are there any Easements or Right of Ways on this property?
- { } YES { } NO Does the site contain any existing water, cable, phone or underground electric lines?

If yes please call No Cuts at 800-632-4949 to locate the lines. This is a free service.

I Have Read This Application And Certify That The Information Provided Herein Is True, Complete And Correct. Authorized County And State Officials Are Granted Right Of Entry To Conduct Necessary Inspections To Determine Compliance With Applicable Laws And Rules. I Understand That I Am Solely Responsible For The Proper Identification And Labeling Of All Property Lines And Corners And Making The Site Accessible So That A Complete Site Evaluation Can Be Performed.



**North Carolina Onsite Wastewater Contractor Inspector Certification Board
Authorized Onsite Wastewater Evaluator Permit Option for Non-Engineered Systems
Notice of Intent (NOI) to Construct**

New Expansion Repair Relocation Relocation of Repair Area

Owner or Legal Representative Information:
 Name: Carolina Construction of Fayetteville, Inc.
 Mailing address: 3117 Cope St City: Fayetteville State: NC Zip: 28306
 Phone: 910-339-4779 Email: billing@ccfnc.com, rmiller@ccfnc.com

Authorized Onsite Wastewater Evaluator Information:
 Name: Hal Owen Certification #: 10036E
 Mailing address: PO Box 400 City: Lillington State: NC Zip: 27546
 Phone: 910-893-8743 Email: hal@halowensoil.com

Site Location Information:
 Site address: Ray Rd
 Tax parcel identification number or subdivision lot, block number of property: The Flatts at Ray
Lot 3 County: Harnett

System Information:
 Wastewater System Type: IIB
 Daily Design Flow: 360 gpd
 Sapolite System: Yes No Subsurface Operator Required: Yes No
 Water Supply Type: Private Well Public Water Supply Spring Other: _____


Facility Type:
 Residential 3 # Bedrooms 6 Maximum # of Occupants
 Business Type of Business and Basis for Flow: _____
 Public Assembly Type of Public Assembly and Basis for Flow: _____

Required Attachments:
 Plat or Site Plan
 Evaluation of Soil and Site Features by Licensed Soil Scientist




Attest: On this the 13 day of May, 2024 by signature below I hereby attest that the information required to be included with this NOI to Construct is accurate and complete to the best of my knowledge. Furthermore, I hereby attest that I have adhered to the laws and rules governing onsite wastewater systems in the state of North Carolina.
 This NOI shall expire on 13 day of May, 2029.
 Signature of Authorized Onsite Wastewater Evaluator: *Hal Owen*
 Signature of Owner or Legal Representative: *[Signature]*

Disclosure: The owner may apply for a building permit for the project upon submitting a complete NOI to Construct and the fee required (if any) to the local health department. An onsite wastewater system authorized by an authorized onsite wastewater evaluator shall be transferable to a new owner with the consent of the authorized onsite wastewater evaluator.

Local Health Department Receipt Acknowledgement:
 Signature of Local Health Department Representative: _____ Date: _____



Legend

-  House
-  Driveway
-  Dimensions

The Flatts at Ray Rd
 Lot 3
 15 May 2024

0 50 100 ft



For reference only. Not a survey.

Hal Owen & Associates Inc.
 PO Box 400, Lillington, NC 27546
www.halowensoil.com
 919-893-8743

Site Plan

HAL OWEN & ASSOCIATES, INC.

SOIL & ENVIRONMENTAL SCIENTISTS

P.O. Box 400, Lillington NC 27546-0400
Phone (910) 893-8743 / Fax (910) 893-3594
www.halowensoil.com

15 May 2024

Carolina Construction of Fayetteville Inc.
3117 Cope St
Fayetteville, NC 28306

Reference: AOWE Evaluation
The Flatts at Ray Lot 3

Dear Carolina Construction of Fayetteville Inc,

A soil and site evaluation has been conducted for the referenced property for the purpose of permitting a subsurface wastewater system. This evaluation was prepared based on information provided by the applicant to include the basis for design flow, proposed structure location(s), and property boundaries. Any false, inaccurate, or incomplete information provided by the applicant, owner, or legal representatives may result in denial or revocation of applications, approvals, or permits.

This AOWE/LSS Evaluation is being submitted pursuant to and meets the requirements of G.S.130A-336.2. This evaluation includes a signed and sealed soil and site evaluation, specifications, plans, and reports for the site layout and construction of a proposed onsite wastewater system by an Authorized On-Site Wastewater Evaluator (AOWE). The evaluation of soil conditions and site features is provided in accordance with G.S. 130A-335(e), the Rules for "Wastewater Treatment and Dispersal Systems", 15A NCAC 18E, and local septic regulations (if any). This report represents my professional opinion as a Licensed Soil Scientist and Authorized Onsite Wastewater Evaluator.

This AOWE Evaluation is intended to file a Notice of Intent to construct a wastewater system with the Local Health Department and shall expire in five years.



Sincerely,



Hal Owen
Senior Licensed Soil Scientist
Authorized Onsite Wastewater Evaluator



Britt Wilson
Licensed Soil Scientist



Contents

SPECIAL TERMS AND CONDITIONS 3

PROPOSED USE..... 4

WATER SUPPLY 4

EXISTING SITE CONDITIONS 4

SOIL AND SITE INVESTIGATION..... 4

Figure 1 Soil map showing septic suitability..... 5

Soil/Site Evaluation Form for On-Site Wastewater System 6

SEPTIC SYSTEM DESIGN..... 8

SEPTIC AREA PREPARATION 8

PERMIT CONDITIONS 9

WASTEWATER TREATMENT SYSTEM PLANS..... 10

Septic System Design Specifications 11

Figure 2 Septic System Layout 12

Initial System Specifications 13

Repair System Specifications 14

TERMS AND CONDITIONS

This evaluation is not a permit to develop. The owner and subcontractors will need to abide by all state and local rules and regulations pertaining to planning, zoning, and land use development.

Notice of Intent to Construct – Prior to commencing or assisting in the construction, siting, relocation, or repair of a wastewater system, a complete Notice of Intent (NOI) to Construct a wastewater system using an AOWE must be submitted to the Local Health Department (LHD). The owner may apply for a building permit for the project upon submitting a complete NOI and the required fee.

Plan Alterations – If there are any changes in the site plan that can impact the wastewater system, such as moving the house or driveway, site alterations, or if the applicant chooses to change the design daily flow prior to wastewater system construction, a new NOI shall be submitted to the LHD. The applicant shall request in writing that the PE or AOWE invalidate the prior NOI with a signed and sealed letter sent to the applicant and LHD.

Site Alterations – The applicant shall be responsible for preventing modifications or alterations of the site for the wastewater system and the system repair area before, during, and after any construction activities for the facility, unless approved by the AOWE.

On-Site Wastewater System Contractor – The AOWE shall assist the owner in the selection of a certified on-site wastewater system contractor who shall be under contractual obligation to the owner and have sufficient errors and omissions, liability, or other insurance for the system constructed.

Inspections, Construction Observations, and Reports – The AOWE shall make periodic visits to the site to observe the progress and quality of the construction of the wastewater system.

Authorization to Operate (ATO) – Upon determining that the wastewater system has been properly installed and is capable of being operated in accordance with the conditions of the permit, the AOWE shall provide the owner with a report that includes inspection reports, a written operation and management program, any special reports, and an Authorization to Operate. The owner shall sign confirming acceptance and receipt of the report, and then provide a copy to the LHD who will issue the certificate of occupancy for the facility.

Operation and Management – The owner shall be responsible for continued adherence to the operations and management program established by the AOWE. This permit shall in no way be taken as a guarantee or implied warranty that the septic system will function satisfactorily for any given period of time.

Change in System Ownership. – An authorized wastewater system shall be transferrable to a new owner with the consent of the AOWE. The new owner and the AOWE shall enter a contract for the wastewater system.

Revocation – The AOWE permit is subject to revocation if the site plan, plat, or the intended use changes. This permit is subject to compliance with the provisions of the Laws and Rules for Wastewater Treatment and Dispersal Systems and to the conditions of this permit.

Repair of Malfunctioning Systems. – The owner may apply for an Improvement Permit and a Construction Authorization from the LHD or obtain a NOI from an AOWE to repair a malfunctioning wastewater system.

PROPOSED USE

A new single-family residence will be built at the site. The home will not have a basement. The proposed single-family residence will contain three bedrooms and have a design wastewater flow of 360 gallons per day. The maximum occupancy of the home is 6 people.

WATER SUPPLY

Water will be provided by public water supplies.

EXISTING SITE CONDITIONS

At the time of the investigation, the site had been cleared, lot corners were staked, and the new building footprint was not marked.

No existing wells, streams, or wetlands were observed within 50 feet of the proposed septic system and repair area.


There is a joint driveway easement at the front of the property.

SOIL AND SITE INVESTIGATION

The soils were evaluated under moist soil conditions through the advancing of auger borings. This evaluation included observations of topography and landscape position, soil morphology (texture, structure, clay mineralogy, organics), soil wetness, soil depth, and restrictive horizons. Descriptions of the soil borings located within the investigated portions of the site are provided in the attached Soil/Site Evaluation form.

Soils in the proposed system area were observed to rate as suitable for subsurface wastewater dispersal systems. (Figure 1). The subsoils were observed to be firm clays and extended to greater than 48 inches below ground surface. Evidence of a soil wetness condition was observed at 27 inches below surface or deeper. These soils appear adequate to support long-term acceptance rates of 0.3 gal/day/ft² for accepted status drainlines.

RAY COUNTY RECORDS DEPARTMENT



Legend

- House
- Driveway
- Dimensions
- Soil Borings
- Soil Profiles
- Soil Unit
- Suitable
- Suitable for
- Low Profile Chamber

Figure 1
Soil Map Showing Septic Suitability

The Flatts at Ray Rd
Lot 3
15 May 2024

0 50 100 ft

For reference only. Not a survey.

Hal Owen & Associates Inc.
PO Box 400, Lillington, NC 27546
www.halowensoil.com
919-893-8743

SOIL/SITE EVALUATION FORM FOR ON-SITE WASTEWATER SYSTEM

OWNER NAME: Carolina Construction of Fayetteville, Inc OWNER ADDRESS: 3117 Cope St
 PROPOSED FACILITY: Residential PROPOSED DESIGN FLOW: 360 PROPERTY SIZE: 1.64
 LOCATION OF SITE: Ray Road PIN: _____
 WASTEWATER TYPE: Domestic COUNTY: Harnett
 WATER SUPPLY: Public Water WATER SUPPLY SETBACK: 10
 EVALUATION METHOD: AUGER BORING PIT CUT
 EVALUATED BY: Britt Wilson, LSS 1351 DATE EVALUATED: _____

	INITIAL SYSTEM	REPAIR SYSTEM
AVAILABLE SPACE	900 ft ² trench bottom	900 ft ² trench bottom
SYSTEM TYPE	Accepted (25% reduction) System	Accepted (25% reduction) System
SITE LTAR	0.30 gpd/ft ²	0.30 gpd/ft ²
MAX TRENCH DEPTH	13 inches (measured on downhill side)	17 inches (measured on downhill side)
SITE CLASSIFICATION	Suitable	OTHER FACTORS _____
COMMENTS	_____	

PROFILE 1

HORIZON DEPTH	COLOR	CONSI TENCE	TEXTURE	STRUCTURE	MINERA LOGY	OTHER PROFILE FACTORS	
0-8	10YR 5/3	VFR	SL	GR	SEXP	LANDSCAPE POSITION	H
8-39	7.5YR 5/8	FI	C	SBK	SEXP	SOIL WETNESS DEPTH	27"
39-48	10YR 6/8	FR	SCL	SBK	SEXP	SOIL WETNESS COLOR	10YR 7/1
						SOIL DEPTH	48"
						SAPROLITE CLASS	NA
						RESTRICTIVE HORIZON	NA
						SLOPE %	4
PROFILE CLASSIFICATION			Suitable	LTAR gpd/ft ²	0.3	SLOPE CORRECTION (IN)	1.4
COMMENT							

PROFILE 2

HORIZON DEPTH	COLOR	CONSI TENCE	TEXTURE	STRUCTURE	MINERA LOGY	OTHER PROFILE FACTORS	
0-10	10YR 5/3	VFR	SL	GR	SEXP	LANDSCAPE POSITION	L
10-23	10YR 6/3	VFR	SL	GR	SEXP	SOIL WETNESS DEPTH	29"
23-48	10YR 6/6	FI	SCL	SBK	SEXP	SOIL WETNESS COLOR	10YR 7/1
						SOIL DEPTH	48"
						SAPROLITE CLASS	NA
						RESTRICTIVE HORIZON	NA
						SLOPE %	10
PROFILE CLASSIFICATION			Suitable	LTAR gpd/ft ²	0.4	SLOPE CORRECTION (IN)	3.6
COMMENT							

LEGEND OF ABBREVIATIONS FOR SITE EVALUATION FORM

<p><u>LANDSCAPE POSITION</u> CC - Concave Slope CV - Convex Slope DS - Debris Slump D - Depression DW - Drainage Way FP - Flood Plain FS - Foot Slope H - Head Slope L - Linear Slope N - Nose Slope R - Ridge S - Shoulder Slope T - Terrace TS - Toe Slope</p>	<p><u>TEXTURE GROUP</u></p> <p>I</p>	<p><u>TEXTURE CLASS</u></p> <p>S - Sand LS - Loamy Sand</p>	<p><u>LTAR</u> (gal/day/sqft)</p> <p>1.2-0.8</p>
	<p>II</p>	<p>SL - Sandy Loam L - Loam</p>	<p>0.8 – 0.6</p>
	<p>III</p>	<p>SCL - Sandy Clay Loam CL - Clay Loam SiL - Silt Loam Si - Silt SiCL - Silt Clay Loam</p>	<p>0.6 – 0.3</p>
	<p>IV</p>	<p>SC - Sandy Clay C - Clay SiC - Silty Clay</p>	<p>0.4 – 0.1</p>
		<p>O - Organic</p>	<p>none</p>
<p><u>STRUCTURE</u> G - Single Grain M - Massive CR - Crumb GR - Granular SBK - Subangular Blocky ABK - Angular Blocky PL - Platy PR - Prismatic</p>	<p><u>MOIST CONSISTENCE</u> VFR - Very Friable FR - Friable FI - Firm VFI - Very Firm EFI - Extremely Firm</p>	<p><u>WET CONSISTENCE</u> NS - Non Stick SS - Slightly Sticky MS - Moderately Sticky VS - Very Sticky NP - Non Plastic SP - Slightly Plastic MP - Moderately Plastic VP - Very Plastic</p>	
<p><u>MOTTLES</u></p> <p>f - few 1 - fine F - Faint c - common 2 - medium D - Distinct m - many 3 - coarse P - Prominent</p>			

Give Horizon Depth in inches below natural soil surface and Fill Depth in inches above land surface.
 Depth to Soil Wetness: inches below land surface to free water or to soil colors with chroma 2 or less.
 Classification: S – Suitable U – Unsuitable

SEPTIC SYSTEM DESIGN

See section *Wastewater Treatment System Plans* and Figure 2 for a diagram of the septic system layout and design specifications.

A 1000 gallon (at minimum) septic tank and an approved septic effluent filter is required. There appears to be adequate fall from the house to the initial drainfield for a gravity driven system; however, a pump tank (1000 gallon at minimum) should be added if gravity distribution cannot be demonstrated.

The initial septic system is proposed as a gravity driven system to 300 linear feet of Accepted Status drainlines utilizing a 25% reduction in total drainline length (Figure 2). A long-term acceptance rate (LTAR) of 0.3 gal/day/ft² was used to design the dispersal field. Effluent will be serially distributed to three unequal length drainlines. The drainlines shall be installed on contour with maximum trench bottom depths at 13 inches below surface (as measured on low side). Approved soil material shall be added to establish at least 6 inches of cover over the drainfield.

The repair septic system is proposed as a gravity driven system to 300 linear feet of Accepted Status drainlines utilizing a 25% reduction in total drainline length (Figure 2). A long-term acceptance rate (LTAR) of 0.3 gal/day/ft² was used to design the dispersal field. Effluent will be serially distributed to four unequal length drainlines. The drainlines shall be installed on contour with maximum trench bottom depths at 17 inches below surface (as measured on low side). Approved soil material shall be added to establish at least 6 inches of cover over the drainfield.

SEPTIC AREA PREPARATION

It is important that you do not disturb the septic areas during site construction. A staked line or protective fence should be placed around the system areas prior to construction to eliminate any potential damage to the soil or the layout of the system. Septic areas should not be used for staging construction materials or subjected to vehicular traffic. Do not cut, grade, fill, install utilities, or otherwise alter the designated septic areas.

Care should be taken when clearing vegetation from the septic area. Work should only occur when the soil is at the appropriate moisture content to limit the impact to the soil structure in the soil treatment area. Do not scrape the ground inside the drainfield. **Any clearing or preparation of the septic areas shall be done without removal, disturbance, or compaction of the soil.**

PERMIT CONDITIONS

GENERAL CONDITIONS:

The requirements of 15A NCAC 18E are incorporated by reference into this permit and shall be met.

System shall be installed in accordance with the attached *Wastewater Treatment System Plans*.

Any changes to the site plan or intended use must be approved by Hal Owen & Associates. Permit modification and resubmittal to the LHD may be necessary to ensure regulatory compliance.

Conformance to all regulatory setbacks shall be maintained. Local regulations (such as well or riparian buffer ordinances) may require more stringent setbacks.

Minimum soil cover of six inches shall be established over nitrification field. Soil cover above the original grade shall be placed at a uniform depth over the entire nitrification and shall extend laterally five feet beyond the nitrification trench. Site shall be graded to shed water away from field and a vegetative cover established to prevent erosion.

The nitrification field and repair area shall not be subject to vehicular traffic. Vehicular traffic can damage soils, pipes, and valve boxes. Do not use septic areas for parking.

Do not allow underground utilities, water lines, or sprinkler systems to be installed in the septic areas. Damage to the septic areas could result in the septic permit being revoked.

The wastewater system shall not be covered until inspected by Hal Owen & Associates and shall not be placed into use until an Authorization to Operate is issued.

SPECIAL CONDITIONS:

- To ensure a watertight joint, the inlet and outlet of all tanks shall be equipped with an approved pipe penetration boot.

WASTEWATER TREATMENT SYSTEM PLANS

PROJECT INFORMATION

Wastewater System	New	.0403 Eng Low Flow	No
Wastewater Strength	Domestic		
Effluent Standard	DSE		
Water Supply	Public Water		
Facility Type	Residential		
Design Wastewater Flow	360 gpd	gal/unit	120
Basis for Flow	3 bedrooms	max occupancy	6
Basement	No	Fixtures in basement?	No
Crawl Space	No	Slab Foundation	Yes

PROPERTY INFORMATION

County	Harnett
Site Address	Ray Road
S/D Name and Lot#	The Flatts at Ray, Lot 3
PIN	
County PID	
Size (Acre)	1.64

APPLICANT INFORMATION

Name	Carolina Construction of Fayetteville, Inc.
Mailing Address	3117 Cope St Fayetteville, NC 28306
Telephone Number	910-339-4779
E-mail Address	billing@ccfnc.com, rmiller@ccfnc.com

CONSULTANT INFORMATION

Company Name	Hal Owen & Associates, Inc.
Mailing Address	PO Box 400, Lillington, NC 27546
Telephone Number	910-893-8743 Fax: 910-893-3594
E-mail Address	hal@halowensoil.com
Licensed Soil Scientist	Hal Owen, LSS #1102 and AOWE# 10036E
System Designer	Jocelyn Proulx

Septic System Design Specifications

SEPTIC SYSTEM DESIGN

Proposed Design Daily Flow	<u>360</u> gpd	Drainfield Meets Requirements:
Septic Tank Size (minimum)	<u>1000</u> gallons	.0508 Available Space <u>Yes</u>
Pump Tank Size (minimum)	<u>1000</u> gallons, if required	.0601 Setbacks <u>Yes</u>

Initial System *See Detailed Design Parameters

System Type	<u>IIb – Accepted wastewater gravity system</u>		
Pump Required	<u>No</u>	ft TDH at	<u> </u> GPM
Trenches:	<u>Accepted (25% reduction) System</u>		
Design LTAR	<u>0.30</u> gal/day/ft ²	Saprolite System	<u>No</u>
Total Trench/ Bed Length	<u>300</u> feet	Fill System	<u>No</u>
Trench Spacing	<u>9</u> ft on center		
Usable soil depth to LC	<u>27</u> inches	Soil Cover	<u>6</u> inches
Maximum Trench Depth	<u>13</u> inches, measured on downhill side of trench		
Artificial Drainage Required	<u>No</u>		


Repair System

System Type:	<u>IIb – Accepted wastewater gravity system</u>		
Trenches:	<u>Accepted (25% reduction) System</u>		
Design LTAR	<u>0.30</u> gal/day/ft ²	Saprolite System	<u>No</u>
Total Trench/ Bed Length	<u>300</u> feet	Fill System	<u>No</u>
Trench Spacing	<u>9</u> ft on center		
Usable soil depth to LC	<u>29</u> inches		
Maximum Trench Depth of	<u>17</u> inches, measured on downhill side of trench		
Pump Required	<u>No</u>		

Potential Drainlines flagged at site on 9-ft centers.

Line #	Color	Relative Elevation (ft)	Drainline Length(ft)	Field Length(ft)
1	R	108.17	54	54
2	W	107.83	131	132
3	B	107.53	115	143
4	R	106.04	79	77
5	W	105.14	85	87
6	B	104.24	80	83
7	Y	103.42	56	68
Septic Tank:		109.61		
Reference Elev:		100.00		

- Notes:
- *No grading or removal of soil in initial or repair areas
 - *Property lines per owner
 - *Trench bottoms shall be level to +/- 1/4" in 10ft
 - *All parts of septic system must meet minimum setbacks



Legend

- Boundary
- House
- Driveway
- Dimensions
- Reference Elevation
- Septic components
- Septic Tank
- Drainlines
- Initial
- Repair
- Supply Line

Figure 2
Septic Layout

The Flatts at Ray Rd
Lot 5
15 May 2024

0 50 100 ft

For reference only. Not a survey.

Hal Owen & Associates Inc.
PO Box 400, Lillington, NC 27546
www.halowensoli.com
919-893-8743

Initial System Specifications


Gravity System Design Criteria

DESIGN DAILY FLOW 360 gallons SOIL LTAR: 0.30 gpd/ft²

TANK (minimum) Septic Tank: 1000 gallons

SUPPLY LINE Length (ft): 33 Diameter: 3 " sch 40 pvc
 slope = 1.08% *minimum slope of supply line is 1/8" per foot (%1.04)

TRENCHES Drainline Type: Accepted (25% reduction) System
 Maximum Trench Depth of 13 inches, measured on downhill side
 Trench height: 12 inches Trench width: 3 ft
 Trench Length Factor: 75 % Effective Trench Width: 4 ft
 Absorption Area: 900 ft² Minimum Linear Length: 300 ft
 Actual Trench Length: 1 X 300 ft = 300 ft



*Outlet depth of septic tank is dependant upon the depth of the plumbing stub out from the home. A pump tank should be added if gravity distribution cannot be demonstrated.

Repair System Specifications

Gravity System Design Criteria


DESIGN DAILY FLOW 360 gallons SOIL LTAR: 0.30 gpd/ft²

TANK (min) Septic Tank: 1000 gallons

SUPPLY LINE Length (ft): 80 Diameter: 3 " sch 40 pvc
 slope = 3.40% *minimum slope of supply line is 1/8" per foot (%1.04)

TRENCHES Drainline Type: Accepted (25% reduction) System
 Maximum Trench Depth of 17 inches, measured on downhill side
 Trench height: 12 inches Trench width: 3 ft
 Trench Length Factor: 75 % Effective Trench Width: 4 ft
 Absorption Area: 900 ft² Minimum Linear Length: 300 ft
 Actual Trench Length: 1 X 300 ft = 300 ft

Gravity Distribution Schematic



*Outlet depth of septic tank is dependant upon the depth of the plumbing stub out from the home. A pump tank should be added if gravity distribution cannot be demonstrated.