

Central Carolina Soil Consulting, PLLC 1900 South Main Street, Suite 110, Wake Forest, NC 27587 Office Number: 919-569-6704

Acknowledgment of Subsurface wastewater evaluation and septic	y.
Carolina Soil Consulting, PLLC. for Honeycutt Hills, Lot 6 (F for issuance of an IP and CA.	<u>nv. 0003-00-3919)</u> ,
For Improvement Permit (IP) issuance:	wood to looks on
"The LSS/LG evaluation(s) attached to this application is to be Improvement Permit in accordance with G.S. 130A-335(a2) and	
For Construction Authorization (CA) issuance:	
"The plans or evaluations attached to this application are to be Construction Authorization in accordance with G.S. 130A-335(a2	
	,, (20) 2.12 (20).
The LSS evaluation attached to this application was used to pr subsurface wastewater septic system for permitting to obtain an accordance G.S. 130A-335(a2), (a3), (a5) and (a6).	
Owner: DRB Group	
Owner's representative: Kfg L	
Date: 7,31,23	

Permit #:		
	_	



ROY COOPER • Governor

KODY H. KINSLEY • Secretary

MARK BENTON • Deputy Secretary for Health

SUSAN KANSAGRA • Assistant Secretary for Public Health

Division of Public Health

	IMPROVE	MENT PERMIT FOR G.S. 130A-335(a2)	
County:	Harnett		
		0663-60-9919	
Issued To:		DRB Homes	
Property Location:		117 Shelby Meadow Lane, Angier, NC 27501	
		Hills Lot #: 6 Block:	Section:
LSS Report Provided: Y			
If yes, name and license	e number of LSS:	Jason Hall, NC LSS #1248	
New ✓	Expansion	System Relocation Change of	Use
Proposed Structure:		Single Family, 4-Bedroom	
Number of bedrooms:	4 Number of Occupants: _	≤8 Other:	
Proposed Design Daily Proposed Wastewater Proposed Wastewater *Please include system Saprolite System (initial): Fill System (Initial): Usable Soil Depth (Initial) Max. Trench Depth (Initial) Artificial Drainage Requirements Type of Water Supply: Drainfield location mee	Flow:480GPD System Type*:IIIB, pressure r System Type*:IIIB, pressure r classification for proposed waste):Yes	high strength	No May be required No May be required No May be required sible V(a) Stem area provide a fill plan stem area provide a fill plan stem area provide a fill plan downhill side of the trench Other: ule .1950: Yes No
Permit conditions: Licensed Soil Scientist P		SOIL SCANDING ON M. H. C. A. STATE BOJE	08/02/2023

NC DEPARTMENT OF HEALTH AND HUMAN SERVICES DIVISION OF PUBLIC HEALTH

*See attached site ske

LOCATION: 5605 Six Forks Road, Building 3, Raleigh, NC 27609 MAILING ADDRESS: 1632 Mail Service Center, Raleigh, NC 27693-163

www.ncdhhs.gov • TEL: 919-707-5854 FAX: 919-845-397

AN EQUAL OPPORTUNITY / AFFIRMATIVE ACTION EMPLOYE



Permit #:	

This Section for Local Health Department Use Only

Initial submittal received:	Date	by Initials	
G.S. 130A-335(a3) states the following:			
When an applicant for an Improvement Permit submits to a local health department, the common form developed by the Department, and a soil evaluation, within five business days of receiving the application, conduct a completeness revermit includes all of the required components. If the local health department deshall notify the applicant of the components needed to complete the Improvement department to cure the deficiencies in the Improvement Permit. The local health is complete within five business days after the local health department receives that within any period set out in this subsection, the applicant may treat the failure common form for use as the Improvement Permit.	ion pursuant to sub. view of the submitto etermines that the Ir nt Permit. The appli department shall m the additional inform	ssection (a2) of this section, the local health department shall, al. A determination of completeness means that the Improven mprovement Permit is incomplete, the local health departmen licant may submit additional information to the local health nake a final determination as to whether the Improvement Per mation from the applicant. If the local health department fails	nent nt rmit
The review for completeness of this Improvement Permit was co Permit is determined to be:	onducted in acco	ordance with G.S. 130A-335(a3). This Improveme	nt
☐ Incomplete (If box is checked, information in this section is re	equired.)		
The following items are missing:			
	5		
Copies of this were sent to the LSS and the Applicant on	Date		
State Authorized Agent:		Date:	
☐ Complete	6		
State Authorized Agent:		Date:	
This Improvement Permit is issued pursuant to G.S. 130A-335 (attached here. The issuance of this permit by the Health Department holder is responsible for checking with appropriate gove to revocation if the site plan, plat, or the intended use changes ownership of the site. This permit is subject to compliance with Disposal and to the conditions of this permit. The Department, the Department's authorized agents, and the any liabilities, duties, and responsibilities imposed by statute or	rtment in no wa erning bodies in . The Improver h the provision local health de or in common la	ay guarantees the issuance of other permits. The meeting their requirements. This permit is subjument Permit shall not be affected by a change in its of the Laws and Rules for Sewage Treatment a spartments shall be discharged and released from the form any claim arising out of or attributed to	ect nd
evaluations, submittals, or actions from a licensed soil scientist	t or licensed ge	ologist pursuant to GS 130A-335(a2).	
mprovement Permit Expiration Date:			

See attached site sketch



Permit #:	

Re-submittal of Improvement Permit

	LHD USE ONLY: This IP resubmittal received:	D-4-	by	
		Date	initiais	
The following it	tems are being resubmitted pursuant to G.S. 130A-33	5(a3) for issuance of	of the Improvement Permit:	
	<i>55</i> ST	ATE	The same of the sa	
	A THE ST	Or Or	All In	
is accurate and	hereby attest that scientist (Print Name) complete to the best of my knowledge and that the laws, regulations, rules, and ordinances.		required to be included with ment Permit meets all appli	
Signatur	re of Licensed Soil Scientist		Date	
	The section below is for Local Health Department us	se after submittal of	items noted as missing above.	
LHD Follow-u	up Completeness Review of Improvement I	Permit		
	completeness of this Improvement Permit re-submit ermit is determined to be:	tal was conducted	in accordance with G.S. 130	A-335(a3). This
☐ Incomplete	e (If box is checked, information in this section is requ	iired.)		
The following ite	ems are missing:			
	YOA	M VI		
Copies of this w	vere sent to the LSS and the Applicant on			
State Authorized	d Agent:		Date:	
☐ Complete				
State Authorized	d Agent:		Date:	



Central Carolina Soil Consulting, PLLC

1900 South Main Street, Suite 110, Wake Forest, NC 27587 Office Number: 919-569-6704

> July 28, 2023 Job #3806

DRB Homes

Attention: Kerry Buckner

3000 RDU Center Drive, Suite 202

Morrisville, NC 27560

RE: Preliminary soil/site evaluation for single family wastewater approval at Honeycutt Hills Subdivision, Lot 6 (4-bedroom) in Harnett County pursuant to and meets the requirements of G.S. 130A-335(a2)."

Dear Mr. Buckner:

Central Carolina Soil Consulting, PLLC conducted a preliminary soil evaluation on the aforementioned lot to determine the areas of provisionally suitable soils that are suitable for subsurface wastewater disposal systems (conventional, Accepted & Innovative). "The LSS evaluation is being submitted pursuant to and meets the requirements of G.S. 130A-335(a2)." The soil/site evaluation was performed using a hand auger in July 2023, under moist soil conditions, based on the criteria found in the State Subsurface Rules, 15ANCAC 18A .1900 "Laws and Rules for Sewage Treatment and Disposal Systems". From this evaluation, CCSC laid out and located the septic layout and gps'd for site plan drawing purposes. Please note that the lot lines must be clearly marked by your surveyor prior to system installation by your installer to verify all setbacks before digging.

The lot is proposed to have a 4-bedroom system for the house. A septic system field layout was completed based on the house location and property lines surveyed in the field.

The proposed Initial system for the house is a Pressure Manifold distribution using lines 1-5 totaling 400 feet of accepted product (EZ-Flow). The repair field is a Pressure Manifold distribution using lines 6-10 totaling 400 feet of accepted product (EZ-Flow). The septic and pump tanks for the house should be minimum 1,200 gallons each with risers. The septic and pump tank should also have pressed in rubber boots on both the inlets and the outlets of the tanks.

Based on the findings during the field evaluation, the area on the attached map has at least 37 inches (initial) and 37 inches (repair) of provisionally suitable soils for a modified conventional septic system. The assigned LTAR for the site is 0.325 gal/day/ft² with a maximum depth of 22 inches for the initial system installation of the drain lines due to slope correction. The assigned LTAR for the site is 0.325 gal/day/ft² with a maximum depth of 22 inches for the repair system installation of the drain lines due to slope correction.

Septic Installation:

The septic system for the lot should be installed during dry soil conditions (no rain events within 72 hours). The septic system should be installed on contour while maintaining all required setbacks.

Setbacks: (see septic design page for locations)

- Septic and Pump Tanks (see septic design)
 - o 10' minimum from property lines
 - o 5' minimum from house
- Septic Lines (see septic design)
 - o 10' minimum from property lines
 - o 5' minimum from house
- Manifold's and D-Box's (see septic design)
 - o 10' minimum from property lines
- Supply Lines (see septic design)
 - o 5' minimum from property lines

Grading:

No grading should be completed within the initial and repair septic areas that change the natural grade of the area. There should be no cutting or filling within the septic areas as well. When grading the lot, no cuts of 2' or greater should be within 15' of the septic areas. If a cut is required near the septic area, keep the cut around 6-8 inches in depth.

HOUSE:

- Initial System: Pressure Manifold, lines 1-5 totaling 400' (see layout)
- Repair System: Pressure Manifold, lines 6-10 totaling 400' (see layout)
- 480 gal/day flow rate (4-bedroom)
- 1,200 gallon septic and pump tanks with risers and pressed in rubber boots on both the inlet and outlet ends
- 22" maximum trench depth
- 0.325 LTAR
- No grading/filling septic areas
- No cuts >2' within 15' of septic areas
- Keep tanks and drain lines 10' from property lines
- Keep supply line >5' property lines
- Install in dry soil conditions (No rain events within 72 hours)
- Maintain natural contours when clearing the lot

This letter discusses the location of provisionally suitable soils for subsurface wastewater disposal systems and does not guarantee the future function of any wastewater system on sites. Central Carolina Soil Consulting, PLLC is a professional consulting firm specializing in soil delineations and design for on-site wastewater disposal systems.

If you have any questions regarding the findings on the attached map or in this report, please feel free to contact me at any time. Thank you for allowing Central Carolina Soil Consulting to perform this site evaluation for you.

Sincerely,

Jason Hall

NC Licensed Soil Scientist #1248 AOWE certification number 10004E

Encl: Soil Map & septic layout

Sheet:

Property ID: 0663-60-9919

Lot #: 6 File #: AppID:

CCSC SOIL/SITE EVALUATION for ON-SITE WASTEWATER SYSTEM

Owner: DRB Homes Applicant:

Address: 3000 RDU Center Drive, Suite 202, Morrisville, NC 27560

Date Evaluated: July 2023

Proposed Facility: 4-Bedroom

Design Flow (.1949): 480 gal/day

Property Size: 0.57 acres

Location of Site: Honeycutt Hills, Lot 6 (117 Shelby Meadow Lane, Angier, NC 27501) Property Recorded:

Water Supply: [X] Public [1] Individual [1] Well [1] Spring [1] Other

Evaluation Method: [X] Auger Boring [] Pit [] Cut
Type of Wastewater: [X] Sewage [] Industrial Process [] Mixed

P R O F			SOIL N	MORPHOLOGY .1941		b LE FACTO	RS		
I L E #	.1940 Landscape Position/ Slope%	Horizon Depth (IN.)	.1941 Texture/ Structure	.1941 Consistence Mineralogy	.1942 Soil Wetness/ Color	.1943 Soil Depth (IN.)	.1956 Sapro Class	.1944 Restr Horiz	Profile Class & LTAR
1	~3%	A, 0-6	SL, GR	VFR, NS, NP					
		B, 6-19	SL, GR	VFR, NS, NP		PS			PS, 0.5
		Bt1, 19-37	SCL, SBK	FR, SS, SP, SEXP		PS			PS, 0.35
		Bt2, 37-42	CL, SBK	FR, SS, SP, SEXP	10YR 7/2	UN			UN
2	~3%	A, 0-5	SL, GR	VFR, NS, NP					
		B, 5-16	SL, GR	VFR, NS, NP					
		Bt1, 16-38	SCL, SBK	FR, SS, SP, SEXP		PS			PS, 0.35
		Bt2, 38-41	SCL, SBK	FR, SS, SP, SEXP	10YR 7/2	PS			PS, 0.35
3	~3%	A, 0-6	SL, GR	VFR, NS, NP					
		B, 6-29	SL, GR	VFR, NS, NP		PS			PS, 0.5
		Bt1, 29-44	SCL, SBK	FR, SS, SP, SEXP		PS			PS, 0.35
		Bt2, 44-48	CL, SBK	FR, SS, SP, SEXP		PS			PS, 0.325

Description	Initial System	Repair System
Available Space (.1945)	Yes	Yes
System Type(s)	IIIB	IIIB
Site LTAR	0.325	0.325

Other Factors (.1946):

Soil Evaluation By: Jason Hall

Others Present: James Rice

Site Classification (.1948): Provisionally Suitable

Site Evaluation By: Others Present:

COMMENTS: Sheet: FILE #:

Landscape Position	Group	<u>Texture</u>	.1955 LTAR	Structure
R-Ridge	1	S-Sand	1.2 - 0.8	SG-Single Grain
SS-Shoulder Slope		LS-Loamy Sand		M-Massive
LS-Linear Slope				CR-Crumb
FS-Foot Slope	II	SL-Sandy Loam	0.8 - 0.6	GR-Granular
NS-Nose Slope		L-Loam		SBK-Subangular Blocky
HS-Head Slope				ABK-Angular Blocky
CC-Concave Slope	III	SI-Silt	0.6 - 0.3	PL-Platy
CV-Convex Slope		SICL-Silty Clay		PR-Prismatic
T-Terrace		Loam		
FP-Flood Plain		CL-Clay Loam		
		SCL-Sandy Clay		
		Loam		
	IV	SC-Sandy Clay	0.4 - 0.1	
		SIC-Silty Clay		
		C-Clay		

Consistence	Consistence	<u>Mineralogy</u>
Moist	<u>Wet</u>	SEXP-Slightly Expansive
VFR-Very Friable	NS-Non-Sticky	EXP-Expansive
FR-Friable	SS-Slightly Sticky	
FI-Firm	S-Sticky	
VFI-Very Firm	VS-Very Sticky	
EFI-Extremely Firm	NP-Non-Plastic	
	SP-Slightly Plastic	
	P-Plastic	
	VP-Very Plastic	

Sketch of Soil Evaluation Locations

