

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0824-4611
ORDER DATE	08/19/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006850
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Wesley Skipper	INVOICE #	
COUNTY	Wake	TERMS	
SUPERINTENDANT	Wesley Skipper	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 734-0081	SALES AREA	Curtis Quick

SPECIAL TO	GMC Construction of NC, Inc. 9820 US Hwy 301 North Lumberton, NC 28360 (910) 802-4959	JOB NAME: Lot 5 River Rd. LOT # 5 SUBDIV: River Rd. MODEL: TAG: The Fillion / Brick JOB CATEGORY: _
	GMC Construction 6332 River Rd. Fuquay-Varina, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: Like Lot 59 Amberdale (J0623-2937)
		PLAN SEAL DATE: N/A

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 08/19/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING CQ 08/19/24

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		TOP	BOT			TOP	BOT	LEFT	RIGHT						
	1	10.00	0.00	GIRDER A1	42-00-00 42-00-00	2 X 6	2 X 6	00-10-08	01-03-08	Joint 2 1798.2 lbs. 53.7 lbs.	Joint 11 2328.0 lbs. 161.8 lbs.	Joint 16 933.2 lbs. -66.9 lbs.			
	1	10.00	0.00	GIRDER A2	42-00-00 42-00-00	2 X 6	2 X 6	00-10-08	01-03-08	Joint 2 1408.9 lbs. 34.9 lbs.	Joint 11 2255.9 lbs. 155.5 lbs.	Joint 16 73.7 lbs. -448.8 lbs.	Joint 17 1716.5 lbs. 82.5 lbs.		
	1 3 Ply	10.00	0.00	GABLE A3	36-08-00 36-08-00	2 X 6	2 X 10		01-03-08	Joint 8 11084.4 lbs. -500.9 lbs.	Joint 13 7022.4 lbs. -41.5 lbs.	Joint 15 567.3 lbs. -5854.9 lbs.	Joint 16 3989.5 lbs. -299.4 lbs.		
	1	10.00	0.00	GIRDER A4	36-08-00 36-08-00	2 X 6	2 X 6		01-03-08	Joint 8 1887.3 lbs. 110.4 lbs.	Joint 13 1766.0 lbs. 109.7 lbs.	Joint 14 843.7 lbs. -104.8 lbs.			
	1	10.00	0.00	GABLE A4GE	36-08-00 36-08-00	2 X 6	2 X 6		01-03-08	Joint 8 1874.0 lbs. -80.5 lbs.	Joint 13 1782.1 lbs. -58.7 lbs.	Joint 14 840.5 lbs. -232.8 lbs.			
	1 3 Ply	**	**	GIRDER A5	25-04-00 25-04-00	2 X 6	2 X 10		01-03-08	Joint 7 10755.8 lbs. -313.5 lbs.	Joint 12 5701.5 lbs. -82.4 lbs.				
	8	10.00	8.00	PIGGYBACK A6	38-00-00 38-00-00	2 X 6	2 X 6	00-10-08		Joint 2 1554.7 lbs. -59.9 lbs.	Joint 9 1499.4 lbs. -23.5 lbs.				
	3	10.00	0.00	PIGGYBACK A7	31-08-00 31-08-00	2 X 6	2 X 6	00-10-08		Joint 2 768.5 lbs. -69.5 lbs.	Joint 9 634.5 lbs. -97.0 lbs.	Joint 10 1417.3 lbs. -42.8 lbs.	Joint 13 138.0 lbs. 39.2 lbs.	Joint 14 1777.2 lbs. -53.6 lbs.	
	1	10.00	0.00	GABLE A7GE	31-08-00 31-08-00	2 X 6	2 X 6	00-10-08		Joint 10 1078.4 lbs. -172.4 lbs.	Joint 14 1489.9 lbs. -230.9 lbs.				
	3	10.00	0.00	FINK B1	27-08-00 27-08-00	2 X 6	2 X 6	00-10-08		Joint 2 1326.9 lbs. -58.4 lbs.	Joint 8 1275.2 lbs. -45.6 lbs.				
	1	10.00	0.00	GABLE B1GE	27-08-00 27-08-00	2 X 6	2 X 6	00-10-08		Joint 2 292.5 lbs. -136.0 lbs.	Joint 18 271.0 lbs. -92.2 lbs.	Joint 19 212.3 lbs. -176.9 lbs.	Joint 20 180.5 lbs. -109.9 lbs.	Joint 21 183.1 lbs. -110.0 lbs.	

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0824-4611
ORDER DATE	08/19/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006850
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Wesley Skipper	INVOICE #	
COUNTY	Wake	TERMS	
SUPERINTENDANT	Wesley Skipper	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 734-0081	SALES AREA	Curtis Quick

SPECIAL TO	GMC Construction of NC, Inc. 9820 US Hwy 301 North Lumberton, NC 28360 (910) 802-4959	JOB NAME: Lot 5 River Rd. LOT # 5 SUBDIV: River Rd. MODEL: TAG: The Fillion / Brick JOB CATEGORY: _ DELIVERY INSTRUCTIONS:
	GMC Construction 6332 River Rd. Fuquay-Varina, NC	SPECIAL INSTRUCTIONS: Like Lot 59 Amberdale (J0623-2937)
	PLAN SEAL DATE: N/A	

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN				LAYOUT	CQ 08/19/24	
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	CQ 08/19/24

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)
 20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	2	10.00	0.00	ATTIC C1	25-04-00 25-04-00	2 X	2 X 10	01-03-08	01-03-08	Joint 2 Joint 10 1707.4 lbs. 1707.4 lbs. 152.8 lbs. 152.8 lbs.
	1	12.00	8.00	PIGGYBACK D1	28-07-08 28-07-08	2 X 6	2 X 6		01-03-08	Joint 1 Joint 9 Joint 12 563.6 lbs. 272.0 lbs. 1667.6 lbs. -76.2 lbs. -137.5 lbs. 118.4 lbs.
	1	12.00	8.00	GABLE D1GE	28-07-08 28-07-08	2 X 6	2 X 6		01-03-08	Joint 1 Joint 3 Joint 4 Joint 9 Joint 12 534.2 lbs. 101.6 lbs. 130.5 lbs. 273.9 lbs. 1932.4 lbs. -18.1 lbs. -18.1 lbs. 17.2 lbs. -231.2 lbs. -181.3 lbs.
	1	** **	8.00	ROOF D2	12-08-00 12-08-00	2 X 6	2 X 6		01-03-08	Joint 6 Joint 9 575.2 lbs. 580.7 lbs. 135.2 lbs. -299.7 lbs.
	3	** **	8.00	ROOF D3	12-04-08 12-04-08	2 X 6	2 X 8		01-03-08	Joint 5 Joint 8 565.5 lbs. 546.5 lbs. 135.7 lbs. -255.8 lbs.
	1	12.00	8.00	SCISSORS E1	12-08-00 12-08-00	2 X 6	2 X 8	01-03-08	01-03-08	Joint 2 Joint 6 570.5 lbs. 570.5 lbs. -30.7 lbs. -30.7 lbs.
	1	12.00	8.00	GABLE E1GE	12-08-00 12-08-00	2 X 6	2 X 8	01-03-08	01-03-08	Joint 2 Joint 6 570.5 lbs. 570.5 lbs. -108.9 lbs. -108.9 lbs.
	1	12.00	8.00	SCISSORS E2	12-08-00 12-08-00	2 X 6	2 X 8		01-03-08	Joint 1 Joint 5 474.1 lbs. 576.2 lbs. -21.1 lbs. -31.0 lbs.
	3	12.00	6.00	SCISSORS G1	15-04-00 15-04-00	2 X 6	2 X 8	01-03-08	01-03-08	Joint 2 Joint 6 678.5 lbs. 678.5 lbs. -33.2 lbs. -33.2 lbs.
	1	12.00	6.00	GABLE G1GE	15-04-00 15-04-00	2 X 6	2 X 8	01-03-08	01-03-08	Joint 6 Joint 8 679.3 lbs. 679.3 lbs. -124.0 lbs. -124.0 lbs.
	3	12.00	6.00	SCISSORS G2	15-04-00 15-04-00	2 X 6	2 X 8	01-03-08		Joint 2 Joint 6 682.7 lbs. 587.5 lbs. -33.4 lbs. -25.0 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0824-4611
ORDER DATE	08/19/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006850
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Wesley Skipper	INVOICE #	
COUNTY	Wake	TERMS	
SUPERINTENDANT	Wesley Skipper	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 734-0081	SALES AREA	Curtis Quick

SPECIAL TO	GMC Construction of NC, Inc. 9820 US Hwy 301 North Lumberton, NC 28360 (910) 802-4959	JOB NAME: Lot 5 River Rd. LOT # 5 SUBDIV: River Rd. MODEL: TAG: The Fillion / Brick JOB CATEGORY: _
	GMC Construction 6332 River Rd. Fuquay-Varina, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: Like Lot 59 Amberdale (J0623-2937)

PLAN SEAL DATE: N/A
BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 08/19/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	CUTTING	CQ 08/19/24

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)
 20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	3	4.00	0.00	GABLE H1	20-05-08 20-05-08	2 X 6	2 X 6	00-10-08		Joint 2 Joint 9 847.0 lbs. 804.5 lbs. -75.6 lbs. -139.0 lbs.
	1	4.00	0.00	GABLE H1GE	20-05-08 20-05-08	2 X 6	2 X 6	00-10-08		Joint 2 Joint 9 847.0 lbs. 804.5 lbs. -212.1 lbs. -305.1 lbs.
	1	4.00	0.00	GABLE H2	20-02-08 20-02-08	2 X 6	2 X 6	00-10-08	00-03-00	Joint 2 Joint 9 836.4 lbs. 831.3 lbs. -83.7 lbs. -140.7 lbs.
	1	4.00	0.00	GABLE H2GE	20-02-08 20-02-08	2 X 6	2 X 6	00-10-08	00-03-00	Joint 2 Joint 9 836.4 lbs. 831.3 lbs. -219.7 lbs. -310.4 lbs.
	7	6.00	0.00	JACK-OPEN J03	02-10-00 02-10-00	2 X 4	2 X 6	00-10-08		Joint 2 Joint 4 178.1 lbs. 96.9 lbs. -35.0 lbs. -33.8 lbs.
	1	4.24	0.00	JACK-OPEN J04	03-10-09 03-10-09	2 X 4	2 X 6	01-02-14		Joint 2 Joint 3 Joint 4 247.7 lbs. 92.0 lbs. 72.6 lbs. -67.6 lbs. -43.4 lbs. 21.8 lbs.
	5	10.00	0.00	MONOPITCH M1	11-07-08 11-07-08	2 X 6	2 X 6		03-05-00	Joint 4 Joint 6 Joint 7 23.6 lbs. 902.4 lbs. 569.1 lbs. -28.3 lbs. -570.5 lbs. 95.0 lbs.
	14	10.00	0.00	GABLE PB2	11-02-13 11-02-13	2 X 4	2 X 4			Joint 2 Joint 6 Joint 8 Joint 9 Joint 10 100.5 lbs. 83.1 lbs. 320.0 lbs. 241.9 lbs. 321.0 lbs. -43.2 lbs. -21.3 lbs. -123.8 lbs. 53.3 lbs. -124.5 lbs.
	2	10.00	0.00	GABLE PB2GE	11-02-13 11-02-13	2 X 4	2 X 4			Joint 2 Joint 8 Joint 10 Joint 11 Joint 12 117.3 lbs. 95.6 lbs. 178.5 lbs. 193.2 lbs. 144.0 lbs. -35.4 lbs. -7.7 lbs. -112.5 lbs. -116.0 lbs. 31.6 lbs.
	1 3 Ply	10.00	0.00	GABLE PB3	11-02-08 11-02-08	2 X 4	2 X 4			Joint 2 Joint 6 Joint 8 Joint 9 Joint 10 100.2 lbs. 82.7 lbs. 320.1 lbs. 241.6 lbs. 321.2 lbs. -43.7 lbs. -21.7 lbs. -124.4 lbs. 53.4 lbs. -125.1 lbs.
	1	12.00	0.00	PIGGYBACK PB4	07-00-07 07-00-07	2 X 4	2 X 4			Joint 2 Joint 4 Joint 6 194.6 lbs. 194.6 lbs. 218.9 lbs. -33.1 lbs. -36.9 lbs. 31.1 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0824-4611
ORDER DATE	08/19/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006850
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Wesley Skipper	INVOICE #	
COUNTY	Wake	TERMS	
SUPERINTENDANT	Wesley Skipper	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 734-0081	SALES AREA	Curtis Quick

SPECIAL TO	GMC Construction of NC, Inc. 9820 US Hwy 301 North Lumberton, NC 28360 (910) 802-4959	JOB NAME: Lot 5 River Rd. LOT # 5 SUBDIV: River Rd. MODEL: TAG: The Fillion / Brick JOB CATEGORY: _
	GMC Construction 6332 River Rd. Fuquay-Varina, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: Like Lot 59 Amberdale (J0623-2937)
		PLAN SEAL DATE: N/A

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 08/19/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	CUTTING	CQ 08/19/24

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 6	Joint 8	Joint 9	Joint 10
	1	12.00	0.00	GABLE PB4GE	07-00-07 07-00-07	2 X 4	2 X 4			Joint 2 103.2 lbs. -28.2 lbs.	Joint 6 88.4 lbs. -9.5 lbs.	Joint 8 202.8 lbs. -157.9 lbs.	Joint 9 116.5 lbs. 29.9 lbs.	Joint 10 203.7 lbs. -158.8 lbs.
	1 3 Ply	10.00	0.00	GABLE PB5	10-01-12 10-01-12	2 X 4	2 X 4			Joint 4 141.1 lbs. -82.8 lbs.	Joint 6 319.1 lbs. -125.3 lbs.	Joint 7 264.4 lbs. 11.9 lbs.	Joint 8 229.3 lbs. -82.6 lbs.	
	1	12.00	0.00	VALLEY VD1	12-09-06 12-09-06	2 X 4	2 X 4			Joint 1 282.2 lbs. -101.0 lbs.	Joint 6 33.4 lbs. -36.8 lbs.	Joint 7 373.0 lbs. -34.5 lbs.	Joint 8 591.5 lbs. -182.2 lbs.	Joint 9 385.9 lbs. -151.6 lbs.
	1	12.00	0.00	VALLEY VD2	11-01-06 11-01-06	2 X 4	2 X 4			Joint 1 81.9 lbs. -12.3 lbs.	Joint 3 81.8 lbs. -15.6 lbs.	Joint 4 119.4 lbs. 12.2 lbs.	Joint 6 33.9 lbs. -49.7 lbs.	Joint 7 392.7 lbs. -33.5 lbs.
	1	12.00	0.00	VALLEY VD3	09-05-06 09-05-06	2 X 4	2 X 4			Joint 1 163.0 lbs. -33.3 lbs.	Joint 5 34.3 lbs. -50.1 lbs.	Joint 6 391.9 lbs. -32.4 lbs.	Joint 7 487.7 lbs. -187.1 lbs.	
	1	12.00	0.00	VALLEY VD4	07-09-06 07-09-06	2 X 4	2 X 4			Joint 1 159.9 lbs. -87.7 lbs.	Joint 5 46.6 lbs. -38.2 lbs.	Joint 6 231.3 lbs. -7.9 lbs.	Joint 7 365.4 lbs. -175.5 lbs.	
	1	12.00	0.00	VALLEY VD5	08-11-04 08-11-04	2 X 4	2 X 4			Joint 1 202.1 lbs. -36.0 lbs.	Joint 3 202.0 lbs. -36.0 lbs.	Joint 4 259.5 lbs. 34.2 lbs.		
	1	12.00	0.00	VALLEY VD6	05-07-04 05-07-04	2 X 4	2 X 4			Joint 1 120.9 lbs. -21.5 lbs.	Joint 3 120.8 lbs. -21.5 lbs.	Joint 4 155.3 lbs. 20.5 lbs.		
	1	12.00	0.00	VALLEY VD7	02-03-04 02-03-04	2 X 4	2 X 4			Joint 1 65.2 lbs. -2.1 lbs.	Joint 3 65.2 lbs. -2.1 lbs.			
	1	12.00	0.00	VALLEY VG1	06-04-02 06-04-02	2 X 4	2 X 4			Joint 1 138.9 lbs. -24.8 lbs.	Joint 3 138.9 lbs. -24.8 lbs.	Joint 4 178.4 lbs. 23.5 lbs.		
	1	12.00	0.00	VALLEY VG2	03-00-02 03-00-02	2 X 4	2 X 4			Joint 1 94.8 lbs. -3.1 lbs.	Joint 2 1423.2 lbs. -107.1 lbs.	Joint 3 94.8 lbs. -3.1 lbs.	Joint 8 1411.9 lbs. -86.5 lbs.	

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	--------------------	-------------	-------

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0824-4611
ORDER DATE	08/19/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006850
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Wesley Skipper	INVOICE #	
COUNTY	Wake	TERMS	
SUPERINTENDANT	Wesley Skipper	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 734-0081	SALES AREA	Curtis Quick

S H I P T O	GMC Construction of NC, Inc. 9820 US Hwy 301 North Lumberton, NC 28360 (910) 802-4959	JOB NAME: Lot 5 River Rd.	LOT # 5	SUBDIV: River Rd.
	GMC Construction 6332 River Rd. Fuquay-Varina, NC	MODEL:	TAG: The Fillion / Brick	JOB CATEGORY: _
DELIVERY INSTRUCTIONS:				
SPECIAL INSTRUCTIONS: Like Lot 59 Amberdale (J0623-2937)				
PLAN SEAL DATE: N/A				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 08/19/24
	PLUMB		GABLE STUDS 24 IN. OC		JOBSITE 1	CUTTING	CQ 08/19/24

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	BlueLinx (F)	LVL, Metsa(F) 2.0,	11-00-00		BM3
4	BlueLinx (F)	LVL, Metsa(F) 2.0,	08-00-00		BM1 & BM2
2	BlueLinx (F)	LVL, Metsa(F) 2.0, 24"	24-00-00		GDH
2	Hangers, USP	THD410			SIMPSON (HHUS410)