

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0424-2222
ORDER DATE	04/16/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

S O F T W A R E	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 10 Overhills Creek MODEL: Roof TAG: Plan 8 DELIVERY INSTRUCTIONS:	LOT # 10 SUBDIV: Overhills Creek JOB CATEGORY: _
	Wellco Contractors 102 Onslow Court Spring Lake, NC	SPECIAL INSTRUCTIONS: Lot 125 Hidden Lakes (J0723-3878)	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
	END CUT	RETURN				LAYOUT	CQ 04/16/24	
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	CQ 04/16/24

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	6	10.00	0.00	ROOF A1	38-05-00 38-05-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1461.7 lbs. -66.1 lbs.	Joint 13 2047.3 lbs. -254.3 lbs.			
	5	10.00	0.00	ROOF A2	38-05-00 38-05-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 1 288.6 lbs. -16.6 lbs.	Joint 2 1620.8 lbs. -65.6 lbs.	Joint 3 288.7 lbs. -19.3 lbs.	Joint 4 264.9 lbs. -1.3 lbs.	Joint 13 1881.0 lbs. -177.0 lbs.
	4	10.00	0.00	FINK B1	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1453.6 lbs. -62.1 lbs.	Joint 8 1453.6 lbs. -62.1 lbs.			
	1	10.00	0.00	GABLE B1GE	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 402.1 lbs. -222.3 lbs.	Joint 20 340.1 lbs. -130.5 lbs.	Joint 22 160.1 lbs. -186.6 lbs.	Joint 23 191.3 lbs. -119.7 lbs.	Joint 24 181.3 lbs. -109.2 lbs.
	2	10.00	0.00	ROOF B2	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08		Joint 2 1454.1 lbs. -62.2 lbs.	Joint 8 1402.5 lbs. -49.4 lbs.			
	6	10.00	0.00	FINK B3	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08		Joint 2 1458.0 lbs. -62.2 lbs.	Joint 8 1405.3 lbs. -50.0 lbs.			
	1	10.00	0.00	GABLE B3GE	29-08-08 29-08-08	2 X 6	2 X 6	00-10-08		Joint 2 403.5 lbs. -220.9 lbs.	Joint 20 376.9 lbs. -165.6 lbs.	Joint 21 183.5 lbs. -200.8 lbs.	Joint 22 189.9 lbs. -119.2 lbs.	Joint 23 181.6 lbs. -109.2 lbs.
	3	10.00	0.00	COMMON B4	21-09-12 21-09-12	2 X 6	2 X 6	00-10-08		Joint 2 1060.6 lbs. -21.9 lbs.	Joint 8 1128.0 lbs. -90.3 lbs.			
	6	12.00	0.00	ATTIC C1	20-05-00 20-04-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1352.0 lbs. 151.8 lbs.	Joint 16 1352.0 lbs. 151.8 lbs.			
	1	12.00	0.00	ATTIC C1GE	20-05-00 20-04-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1347.1 lbs. 40.3 lbs.	Joint 16 1347.1 lbs. 40.3 lbs.			
	3	12.00	0.00	ATTIC C2	20-05-00 20-04-00	2 X 6	2 X 10	00-11-00		Joint 10 1310.8 lbs. 152.2 lbs.	Joint 14 1367.4 lbs. 152.2 lbs.			

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0424-2222
ORDER DATE	04/16/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

S O F T W A R E	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 10 Overhills Creek MODEL: Roof TAG: Plan 8 DELIVERY INSTRUCTIONS:	LOT # 10 SUBDIV: Overhills Creek JOB CATEGORY: _
	Wellco Contractors 102 Onslow Court Spring Lake, NC	SPECIAL INSTRUCTIONS: Lot 125 Hidden Lakes (J0723-3878)	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /									
Roof Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td>NO</td> </tr> </table>	END CUT	RETURN	PLUMB	NO	GABLE STUDS	16 IN. OC	<table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table>	JOBSITE	1	<table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table>	JOBSITE	1	LAYOUT	CQ	04/16/24
END CUT	RETURN															
PLUMB	NO															
JOBSITE	1															
JOBSITE	1															
						CUTTING	CQ	04/16/24								

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)				
				20.0,10.0,0.0,10.0	1.15					
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1 2 Ply	12.00	0.00	ATTIC C3	20-05-00 20-04-00	2 X	2 X 10			Joint 1 Joint 9 2652.3 lbs. 2652.3 lbs. 305.3 lbs. 305.3 lbs.
	1	4.00	11.50	GABLE M1GE	13-06-03 13-06-03	2 X 4	2 X 4	00-10-08		Joint 2 Joint 5 Joint 6 Joint 7 Joint 8 266.0 lbs. 95.2 lbs. 638.9 lbs. 64.1 lbs. 66.3 lbs. -100.8 lbs. -29.4 lbs. -279.9 lbs. 20.2 lbs. 15.6 lbs.
	1	**.**	0.00	ROOF M2	04-06-08 04-06-08	2 X 6	2 X 6	03-04-04		Joint 3 Joint 4 232.5 lbs. 508.1 lbs. -10.6 lbs. -320.1 lbs.

ITEMS					
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
8	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	11-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	21-00-00		GDH