ROOF & FLOOR ComTech | TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

		DATE	04/04/24 I AGE I
REQ. QUOTE DATE	/ /	ORDER #	J0424-1956
ORDER DATE	04/04/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Michael Turner

Wellco Contractors, Inc. PO Box 766

80 LD

MODEL:Roof **DELIVERY INSTRUCTIONS:** LOT # 11 **SUBDIV:** Overhills Creek JOB CATEGORY: WCall - Will Call

Spring Lake, NC 28390 (910) 436-3131

Wellco Construction 101 Onslow Court Harnett County, NC

SPECIAL INSTRUCTIONS: HAS REAR COVERED PORCH

JOB NAME: Lot 11 Overhills Creek

PLAN SEAL DATE:

DATE

									DAIL
BUILDING DEPARTMENT	OVERHA	NG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	MT	04/04/24
Roof Order	END CUT	RETURN			NONE	NONE	LAYOUT	MT	04/04/24
	PLUMB		GABLE STUDS	24 IN. OC	NONE	NONE	CUTTING	MT	04/04/24

TAG: Plan #12

		LOADING		TCLL-TCDL-BCLL-BCDL STRESS INCR.			COST TRUCK OR AND CAR CINI CO. (TVD.)							
ROOF TRUSSES		INFORMATION					ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
PROFILE	QTY	PIT	СН	TYPE	BASE	LUN	IBER	OVER	HANG	REACTIO	NS			
	PLY	TOP	BOT	ID	O/A	TOP	вот	LEFT	RIGHT					
	1	6.00	0.00	HIP A1G	30-01-00 30-01-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 158.5 lbs. -12.5 lbs.	Joint 16 158.5 lbs. 4.7 lbs.	Joint 18 237.9 lbs. -50.1 lbs.	Joint 19 134.4 lbs. -29.1 lbs.	Joint 20 165.0 lbs. -33.6 lbs.
	3	6.00	0.00	COMMON A2	30-01-00 30-01-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1381.0 lbs. -82.7 lbs.	Joint 8 1381.0 lbs. -82.7 lbs.			
	5	6.00	0.00	COMMON A3	30-01-00 30-01-00	2 X 6	2 X 6	00-10-08		Joint 2 1381.4 lbs. -82.8 lbs.	Joint 8 1344.7 lbs. -72.7 lbs.			
	5	6.00	0.00	COMMON A4	30-01-00 30-01-00	2 X 6	2 X 6	00-10-08		Joint 2 1372.3 lbs. -82.8 lbs.	Joint 8 1335.6 lbs. -72.7 lbs.			
	1	6.00	0.00	HIP A5G	30-01-00 30-01-00	2 X 6	2 X 6	00-10-08		Joint 2 158.5 lbs. -26.3 lbs.	Joint 16 108.9 lbs. 8.2 lbs.	Joint 17 247.2 lbs. -108.6 lbs.	Joint 18 131.2 lbs. -57.6 lbs.	Joint 19 165.6 lbs. -70.2 lbs.
	1	8.00	0.00	GABLE B1G	20-01-00 20-01-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1007.8 lbs. -46.2 lbs.	Joint 5 1007.8 lbs. -46.2 lbs.			
	5	8.00	0.00	COMMON B2	20-01-00 20-01-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 847.9 lbs. -52.4 lbs.	Joint 6 847.9 lbs. -52.4 lbs.			
	1 2 Ply	8.00	0.00	COMMON B3L	20-01-00 20-01-00	2 X 6	2 X 8			Joint 1 7510.3 lbs. -471.4 lbs.	Joint 5 7325.1 lbs. -459.5 lbs.			
	1	8.00	0.00	GABLE D1G	09-04-00 09-04-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 156.0 lbs. -26.7 lbs.	Joint 6 156.0 lbs. -29.4 lbs.	Joint 8 242.0 lbs. -121.1 lbs.	Joint 9 102.6 lbs. 22.2 lbs.	Joint 10 245.0 lbs. -123.8 lbs.
	1	4.00	0.00	COMMON G1G	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 191.0 lbs. -46.3 lbs.	Joint 6 191.0 lbs. -49.7 lbs.	Joint 8 325.5 lbs. -49.7 lbs.	Joint 9 35.5 lbs. 13.8 lbs.	Joint 10 325.5 lbs. -50.5 lbs.
	6	4.00	0.00	COMMON G2	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 532.5 lbs. -203.7 lbs.	Joint 4 532.5 lbs. -203.7 lbs.			

Reaction Summary of Order REQ. QUOTE DATE // ORDER

ROOF & FLOOR
TRUSSES & BEAMS
Reilly Road Industrial Park P.O. Box 40408

Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE // ORDER# J0424-1956 **ORDER DATE** 04/04/24 **QUOTE# DELIVERY DATE** 0000006558 // **CUSTOMER ACCT#** // DATE OF INVOICE **CUSTOMER PO#** ORDERED BY Jason Wellons **INVOICE #** COUNTY Harnett **TERMS** Net 10 Days Jason Wellons Lenny Norris **SUPERINTENDANT SALES REP** (910) 263-0276 Michael Turner **JOBSITE PHONE # SALES AREA**

Wellco Contractors, Inc. PO Box 766

Spring Lake, NC 28390

80 LD

T O

T

JOB NAME: Lot 11 Overhills Creek
MODEL: Roof TAG: Plan #12

LOT # 11 SUBDIV: Overhills Creek

JOB CATEGORY: WCall - Will Call

DELIVERY INSTRUCTIONS:

Wellco Construction 101 Onslow Court Harnett County, NC

(910) 436-3131

SPECIAL INSTRUCTIONS: HAS REAR COVERED PORCH

PLAN SEAL DATE:

DATE 04/04/24

PAGE 2

DATE BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE 04/04/24 END CUT RETURN LAYOUT MT 04/04/24 Roof Order NONE NONE **CUTTING** MT 04/04/24 PLUMB **GABLE STUDS** 24 IN. OC

			DADING	TCLL-TCDL-BCLL-BCDL STRESS INCR.				ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
INFORMATION		=======================================			· · ·									
PROFILE	QTY PLY	PIT		TYPE ID	BASE O/A	LUN	BER BOT		HANG	REACTIO	NS			
	5	4.00	0.00	JACK-OPEN J02	01-11-00 01-11-00			00-10-08	RIGHT	Joint 2 140.7 lbs. -62.0 lbs.	Joint 3 44.6 lbs. -18.5 lbs.	Joint 4 33.2 lbs. -11.1 lbs.		
	3	4.00	0.00	MONOPITCH M1	05-00-00 05-00-00	2 X 4	2 X 6	00-10-08		Joint 2 248.1 lbs. -98.2 lbs.	Joint 4 186.0 lbs. -80.8 lbs.			
	7	6.00	0.00	MONOPITCH M2	01-10-00 01-10-00	2 X 4	2 X 4	00-10-08		Joint 2 133.6 lbs. -15.9 lbs.	Joint 4 53.9 lbs. -10.7 lbs.			
	1	4.00	0.00	HIP P1	10-02-00 10-02-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 459.2 lbs. -182.5 lbs.	Joint 5 459.2 lbs. -182.5 lbs.			
	1	4.00	0.00	HIP GIRDER P2L	10-02-00 10-02-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 465.2 lbs. -192.1 lbs.	Joint 6 464.8 lbs. -191.9 lbs.			
	1	8.00	0.00	VALLEY VB1	17-08-14 17-08-14	2 X 4	2 X 4			Joint 1 186.8 lbs. -2.9 lbs.	Joint 5 167.0 lbs. 10.4 lbs.	Joint 6 529.8 lbs. -120.8 lbs.	Joint 8 393.1 lbs. 51.1 lbs.	Joint 9 530.0 lbs. -120.9 lbs.
	1	8.00	0.00	VALLEY VB2	14-08-14 14-08-14	2 X 4	2 X 4			Joint 1 114.7 lbs. -9.4 lbs.	Joint 5 103.2 lbs. 8.2 lbs.	Joint 6 350.1 lbs. -100.3 lbs.	Joint 7 256.6 lbs. 50.9 lbs.	Joint 8 350.3 lbs. -100.4 lbs.
	1	8.00	0.00	VALLEY VB3	11-08-14 11-08-14	2 X 4	2 X 4			Joint 1 55.0 lbs. -40.8 lbs.	Joint 5 37.8 lbs. -23.6 lbs.	Joint 6 315.0 lbs. -94.2 lbs.	Joint 7 263.4 lbs. 34.2 lbs.	Joint 8 315.3 lbs. -94.4 lbs.
	1	8.00	0.00	VALLEY VB4	08-08-14 08-08-14	2 X 4	2 X 4			Joint 1 170.6 lbs. -26.9 lbs.	Joint 3 170.6 lbs. -33.1 lbs.	Joint 4 286.4 lbs. 20.5 lbs.		
	1	8.00	0.00	VALLEY VB5	05-08-14 05-08-14	2 X 4	2 X 4			Joint 1 105.4 lbs. -16.6 lbs.	Joint 3 105.4 lbs. -20.4 lbs.	Joint 4 176.8 lbs. 12.7 lbs.		

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	---------------------------	-------------	-------

Reaction Summary of Order

ROOF & FLOOR ComTech | TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

		DATE	04/04/24 PAGE 3
REQ. QUOTE DATE	//	ORDER #	J0424-1956
ORDER DATE	04/04/24	QUOTE #	
DELIVERY DATE	//	CUSTOMER ACCT#	0000006558
DATE OF INVOICE	//	CUSTOMER PO#	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Michael Turner

Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390

JOB NAME: Lot 11 Overhills Creek MODEL:Roof **TAG:** Plan #12 LOT # 11 SUBDIV: Overhills Creek JOB CATEGORY: WCall - Will Call

DELIVERY INSTRUCTIONS:

Wellco Construction 101 Onslow Court Harnett County, NC

(910) 436-3131

SPECIAL INSTRUCTIONS: HAS REAR COVERED PORCH

PLAN SEAL DATE:

DATE

BUILDING DEPARTMENT	OVERHA	ANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	MT	04/04/24
Roof Order	END CUT	RETURN			NONE	NONE	LAYOUT	MT	04/04/24
	PLUMB		GABLE STUDS	24 IN. OC		NONE	CUTTING	MT	04/04/24

ITEMS

80 LD

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES			
10	Hangers, USP	HUS 26			SIMPSON (HUS26)			