

## REPORT


TO: Mason Ridge 30

FROM: TME

JVB

PROJECT: DR Horton

DATE: April 21, 2025



TME arrived as requested to perform Third Party Foundation Projection Inspection. Observed perimeter wall projection and interior pier size and placement to be per plan. Mortar joints consistent with approved plan design and specifications.

It should be noted that minor cracking commonly occurs in construction for various reasons including but not limited to, temperature fluctuations relative to expansion and contraction of materials concrete shrinkage, changes in moisture content, improper construction and normal settlement. No warranty is implied for such items by this letter.

