

Reaction Summary of Order














ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0524-2730
ORDER DATE	05/08/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

S O F T W A R E	Herring Builders Inc PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 16 Overhills Creek MODEL: Roof TAG: Plan 17 DELIVERY INSTRUCTIONS:	LOT # 16 SUBDIV: Overhills Creek JOB CATEGORY: WCall - Will Call
	Wellco Contractors 21 Onslow Ct. Spring Lake, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /									
Roof Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td>NO</td> </tr> </table>	END CUT	RETURN	PLUMB	NO	GABLE STUDS	16 IN. OC	<table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table>	JOBSITE	1	<table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table>	JOBSITE	1	LAYOUT	CQ	05/08/24
END CUT	RETURN															
PLUMB	NO															
JOBSITE	1															
JOBSITE	1															
						CUTTING	CQ	05/08/24								

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15 **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	5	8.00	0.00	FINK A1	34-01-00 34-01-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 10 1351.3 lbs. 1729.7 lbs. -79.7 lbs. -96.9 lbs.
	1	8.00	0.00	GABLE A1GE	34-01-00 34-01-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 20 Joint 22 Joint 23 Joint 24 222.8 lbs. 171.5 lbs. 264.5 lbs. 149.0 lbs. 181.7 lbs. -74.9 lbs. -8.3 lbs. -134.1 lbs. -75.4 lbs. -88.8 lbs.
	3	8.00	0.00	FINK A2	34-01-00 34-01-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 10 1214.3 lbs. 1777.0 lbs. -78.2 lbs. -104.4 lbs.
	11	8.00	0.00	COMMON B1	20-07-00 20-07-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 8 974.9 lbs. 974.9 lbs. -54.1 lbs. -54.1 lbs.
	1	8.00	0.00	COMMON B1GE	20-07-00 20-07-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 6 Joint 9 Joint 10 Joint 11 293.3 lbs. 412.9 lbs. 1451.7 lbs. -213.7 lbs. 116.9 lbs. -64.8 lbs. -109.3 lbs. 2.8 lbs. -976.5 lbs. 32.8 lbs.
	4	8.00	0.00	COMMON B2	20-07-00 20-07-00	2 X 6	2 X 6		00-10-08	Joint 1 Joint 7 932.5 lbs. 975.3 lbs. -43.5 lbs. -54.1 lbs.
	1	8.00	0.00	HIP B3	20-07-00 20-07-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 5 904.1 lbs. 903.6 lbs. -46.0 lbs. -46.0 lbs.
	1 2 Ply	8.00	0.00	HIP GIRDER B4GDR	20-07-00 20-07-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 5 1677.5 lbs. 1676.2 lbs. -275.5 lbs. -276.1 lbs.
	1	8.00	0.00	COMMON C1	10-10-08 10-10-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 4 479.6 lbs. 479.6 lbs. -33.6 lbs. -33.6 lbs.
	1	8.00	0.00	GABLE C1GE	10-10-08 10-10-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 8 Joint 10 Joint 11 Joint 12 116.2 lbs. 116.2 lbs. 153.9 lbs. 186.0 lbs. 124.1 lbs. -24.0 lbs. -2.3 lbs. -80.3 lbs. -86.4 lbs. 27.3 lbs.
	2	5.66	0.00	DIAGONAL HIP CJ09	08-09-04 08-09-04	2 X 6	2 X 6	01-02-14		Joint 2 Joint 7 445.4 lbs. 421.0 lbs. -29.6 lbs. -96.3 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0524-2730
ORDER DATE	05/08/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

S H I P T O	Herring Builders Inc PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 16 Overhills Creek MODEL: Roof TAG: Plan 17 DELIVERY INSTRUCTIONS:	LOT # 16 SUBDIV: Overhills Creek JOB CATEGORY: WCall - Will Call
	Wellco Contractors 21 Onslow Ct. Spring Lake, NC	SPECIAL INSTRUCTIONS:	

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	CQ 05/08/24
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING CQ 05/08/24

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL		STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	4	8.00	0.00	JACK-OPEN J02	02-02-07 02-02-07	2 X 6	2 X 6	00-10-08		Joint 2	Joint 3	Joint 4		
										138.0 lbs.	55.3 lbs.	38.2 lbs.		
										-5.1 lbs.	-26.0 lbs.	2.5 lbs.		
	4	8.00	0.00	JACK-OPEN J04	04-02-07 04-02-07	2 X 6	2 X 6	00-10-08		Joint 2	Joint 3	Joint 4		
										214.2 lbs.	116.9 lbs.	76.5 lbs.		
										2.1 lbs.	-55.8 lbs.	7.8 lbs.		
	5	8.00	0.00	JACK-OPEN J06	06-03-08 06-03-08	2 X 6	2 X 6	00-10-08		Joint 2	Joint 3	Joint 4		
										296.4 lbs.	181.2 lbs.	115.3 lbs.		
										8.8 lbs.	-86.8 lbs.	14.2 lbs.		
	1	14.42	0.00	GABLE LG1	07-09-11 07-09-11	2 X 4	2 X 4			Joint 1	Joint 5	Joint 6	Joint 7	Joint 8
										96.8 lbs.	85.3 lbs.	219.9 lbs.	101.9 lbs.	220.2 lbs.
										-29.9 lbs.	-14.8 lbs.	-127.5 lbs.	32.6 lbs.	-127.6 lbs.
	4	8.00	0.00	MONOPITCH M1	02-00-00 02-00-00	2 X 4	2 X 6	00-10-08		Joint 2	Joint 4			
										136.3 lbs.	65.0 lbs.			
										-7.0 lbs.	-20.3 lbs.			
	1	8.00	0.00	MONOPITCH M1GE	02-00-00 02-00-00	2 X 4	2 X 6	00-10-08		Joint 2	Joint 4			
										136.3 lbs.	66.9 lbs.			
										-28.4 lbs.	-36.6 lbs.			
	1	8.00	0.00	VALLEY VA1	02-11-09 02-11-09	2 X 4	2 X 4			Joint 1	Joint 3			
										82.8 lbs.	82.8 lbs.			
										-4.4 lbs.	-4.4 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	Hangers, USP	HJC26			SIMPSON (THJU26)