

HTE 03-5-6962

16459

OPERATIONS PERMIT

Name: (owner) Regency Home New Installation Septic Tank
 Property Location: SR# 1115 Repairs Nitrification Line
 Subdivision Peach Tree Lot # 82
 Tax ID # _____ Quadrant # _____
 Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage: Lines OK Tank OK
 Water Supply: Well Public Community 11-17-03 JOEL
 Distance From Well: 50 ft. Needs Pump / ALARM / ALARM Box
check

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Pump to Conv.

Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 240 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain Required: _____ Linear feet

Date: 11-26-03
 Inspected by: [Signature]
 Environmental Health Specialist

PERMIT NO. 20050

