

ECS Southeast, LLP

6151 Raeford Road Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

LETTER OF TRANSMITTAL

August 11, 2020

Boddie Noell Enterprises, Inc 1021 Noell Lane PO Box 1908 Rocky Mount, NC 27802

ATTN: Tracy Miller

RE: Hardee's Cameron

ECS Job # 5294

Permits:

Location: 2471 NC Hwy 87 South

Cameron, NC 28326

CC: Grade-Rite - Marvin Edmundson

R & L Builders & Sons, LLC - Jose Garcia R & L Builders & Sons, LLC - Ricky Barnhill

ENCL:

Field Report # 2

8/10/2020

Jack Edgar Cowsert, P.E. Senior Project Engineer

Jeconsent

Ryan H. Parrish

Construction Materials Project Manager

Ryn H. Paris

Disclaimer

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for supersequent laboratory testing will be presented in separate reports/documents.



ECS Southeast, LLP 6151 Raeford Road Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

Project Hardee's Cameron

Location Cameron, NC

Client Boddie Noell Enterprises, Inc

Contractor Boddie Noell Enterprises, Inc

FIELD REPORT

Project No. **5294** Report No. **2**

Day & Date Monday 8/10/2020

Weather 91 °/ Sunny

On-Site Time 1.25
Lab Time 0.25
Travel Time* 1.00
Total 2.50

Re Obs Time 0.00

Remarks

Trip Charges* Tolls/Parking* Mileage* 50 Time of Arrival Departure

Chargeable Items 11:00A 12:15P

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

The undersigned arrived on site, as requested, to observe the soils at the subgrade elevation for the building pad. Please see the attached sketch for details.

Using a loaded, off road dump truck, the identified area was proof rolled and no visible signs of pumping or rutting was observed. Based on our observations, the pad appeared to be in the appropriate condition to proceed with the excavation of footings.

By Josh Noffsinger 1800

^{*} Travel time and mileage will be billed in accordance with the contract.



Joshua Noffsinger 10 August 2020 Proj#5294 WO#57961



Key: Proof Roll Area-