



S&ME, Inc.
8646 West Market Street, Suite 105
Greensboro, NC 27409
Phone: 336-288-7180
Fax: 336-288-8980

TECHNICIAN FIELD RECORD

Report #: TFR-00001
Report Date: 07/22/2021

Client:

SHEETZ, Inc.
1737 White Kennel Road
Burlington, NC 27215

Project:

214164
Sheetz #716 Cameron
Intersection of Sawyer Rd and NC Hwy 24
Cameron, NC 28326

STEEL - Bolted Bearing - Column Anchor Bolts - Generally Conforms with Required

07/22/2021 - Ryan BYERLY - Periodic - 5.00 Hours

Examiner arrived on site as requested to perform visual observations of structural steel. Examiner reviewed drawings and specifications. Bolted connections at column base plates located from grid line A to C and from grid line 1 to 6 were examined for compliance with size, grade and tightness per Anchor Rod Detail.

In summary, the bolted connections were found to be in general conformance with the approved construction drawings, specifications, and AISC.

STEEL - Bolted Bearing - Type N - Generally Conforms with Required

07/22/2021 - Ryan BYERLY - Periodic -

Bearing type N field bolted connections from grid line B and from grid line 1 to 6 were examined for compliance with size, grade and tightness per detail on structural drawings.

In summary, the bolted connections were found to be in general conformance with the approved construction drawings, specifications, and AISC.

STEEL - Welds - Visual inspection - Generally Conforms with Required

07/22/2021 - Ryan BYERLY - Periodic -

Examiner requested and received welder certifications for welders performing welding operations on site. Examiner received and reviewed welder certification for Vicente Alvarado. Examined front entrance steel HSS tube welded connections. HSS tube front entrance welded connections were found to be in general conformance with project drawings and specifications. Examiner will return when requested.