

Raleigh, NC 27616

Fax: 919-876-3958

Phone: 919-872-2660

WEEKLY REPORT

Report Date: 08/17/21

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

S&ME, Inc. (S&ME) is continuing to provide construction materials testing services at the above referenced project. This letter outlines the results of the services provided and performed by S&ME for the weeks ending August 7 and 14, 2021. This report has been prepared in accordance with generally accepted construction material testing practices for specific application to this project. If changes in the intended use, or design of the construction occur after the date of this report, this report will not be considered valid unless these changes are reviewed, and our recommendations modified or verified in writing. The recommendations contained in this report are based upon applicable standards of our practice in this geographic area at the time this report was prepared. No other warranty, expressed or implied, is made. S&ME, Inc. appreciates the opportunity to be of service to you during this phase of the project. If you should have any questions, or if we may be of further assistance, please feel free to contact us.

Sincerely, S&ME, Inc.

Table of Contents		
Title	Description	Number
DAILY REPORT	Activity Date-2021-08-05 Project-214164	DR-000017
DAILY REPORT	Activity Date-2021-08-10 Project-214164	DR-000018

Prepared by: Lisa STAFFORD Aug 17, 2021



DAILY REPORT

Report #: DR-000017 Report Date: 08/17/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

STEEL - Bolted Bearing - Column Anchor Bolts - Generally Conforms with Required 08/05/2021 - Ryan BYERLY - Periodic - 6.00 Hours

Examiner arrived on site as requested to perform visual observations of structural steel. Bolted connections at column base plates located at the gas pump canopy were examined for compliance with size, grade and tightness per Anchor Rod Detail.

In summary, the bolted connections were found to be in general conformance with the approved construction drawings, specifications, and AISC.

Examiner noted that gas pump canopy columns and store columns have been grouted.

STEEL - Bolted Bearing - General - Generally Conforms with Required 08/05/2021 - Ryan BYERLY - Periodic -

Examined bolted connections of the gas pump canopy. Bolted connections of the gas pump canopy were found to be in general conformance with project drawings and specifications. Examiner will return when requested.



Gas Pump Canopy

Reviewed/Prepared by: Brian GLIDEWELL Aug 17, 2021



DAILY REPORT

Report #: DR-000018 Report Date: 08/17/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

EARTHWORK - Sample - Pickup -.

08/10/2021 - NICHOLAS GEMBERLING - Part Time - 4.00 Hours

Picked up soil samples from the pond for testing.

Reviewed/Prepared by: Brian GLIDEWELL Aug 17, 2021