

Johnsonville classroom addition 11/6/23

- Continue to install backsplashes on cabinets in classrooms effectively sealing any gaps
- Continue to install door handles and locks as well as cabinet hardware
- Install all missing glass in wooden doors
- A void space is present between base coving and corner where a piece of concrete block is broken off. Area is located in hallway. Void should be filled so that debris cannot collect.



- One handsink in restroom has small gap where it is no longer effectively sealed to the wall.



-One metal column has what appears to be a rough weld



-Area where existing gym meets new construction at doorways has open gap that is filled with soft gasketing. It is requested that some form of trim strip be installed over this gap.





-Areas where mortar of finish is not contiguous and sealed shall be made smooth and easily cleanable.





-Small areas to be sealed:

