

Johnsonville classroom addition 11/16/23

-Continue to install door handles and locks



-One metal column has what appears to be a rough weld. Weld should be ground down and made smooth, then painted.



-Area where existing gym meets new construction at doorways has open gap that is filled with soft expansion gasketing that is exposed. Base of walls are unfinished. Open gaps at floor transition, in addition to concrete residue.





-Areas where mortar or finish is not contiguous and sealed shall be made smooth and easily cleanable. Areas are present above exterior exit doors and in upper casements of classroom windows.



-Small areas to be sealed:

