




DCP Test Report

Froehling & Robertson, Inc.
 Fayetteville Office
 327 East Jenkins Street
 Fayetteville, NC 28306
 Phone: 910.323.9832 www.FandR.com

Report #: SDCP:6423-01321-1 **Issue #:** 2
Work Order #: 6423-01321
Client Report No.: _____

Client: HH Multi, LLC 2919 Breezewood Ave. Fayetteville NC 28303	Recipients:	The results provided herein relate only to the items inspected and/or tested. This report shall not be reproduced, except in full, without the prior written approval of F&R. 
Project: 64B0033 Fairway Pointe, Spring Lake, NC 260 Gallery Dr. Spring Lake NC 28390		
		Reviewed By: Wall John J Review Date: 08/25/2023

General Information

Location: Building - Footing	Personnel: Wall John J
Location Details: Building 5 - Wall Footing	Title: P.E.
Activity Date: 08/24/2023	Weather: Sunny
Activity Type: Observation	Wind Speed: _____ mph Air Temp: 90°F
Frequency: Not Applicable	New Discrepancies Recorded?
	<input type="checkbox"/> Yes, see "Discrepancies Noted" <input checked="" type="checkbox"/> No

Field Notes

F&R was onsite to evaluate the wall footing for Building No. 5.

Following the compaction of the loose soils on the surface, F&R observed probe rod penetrations less than 4 inches. Based on observations, probing, and previously performed DCPs, it is F&R's opinion that the near surface bearing grade soils for the wall footing are suitable for a net allowable bearing capacity of 2000 psf.

