


Date: July 14, 2026
Project: McDonald Property
Address: 530 Peach Farm Rd
Lillington, NC 27546


Helical Pier Foundation Support System – Completion Report

This report is prepared for Southeast Foundation Repair (contractor) by FDN Engineering (engineer). Helical piers were installed at the above referenced project. The foundation support system is intended to stabilize and potentially lift the existing foundation – reducing pressure on existing soils. The approved design instructed the contractor to install helical piers, brackets, and all related components per the support manufacturer’s installation instructions, technical manual, and according to the latest ICC-ES AC358, as well as industry standards. See approved engineering report for the design and details of the helical pier support system. See page 2 for the field logs provided by the contractor.

The contractor has provided all available field data and engineer has performed a remote visual inspection. Reference contractor’s field logs for more information. Upon review, the installed supports conform to the intent of the approved design and there are no known outstanding non-compliance items.

Our inspection services do not constitute a warranty or guarantee of any type and were provided with the intent of helping reduce the risk of construction defects, deficiencies, or omissions that may arise during and after construction. It is the contractor’s responsibility to perform their work in accordance with the approved construction documents. To the best of my professional knowledge, the design of the helical pier support system conforms to the structural requirements of the 2018 North Carolina State Building Code to the extent that it applies to our scope of work.





Helical Pile Installation Log

Pile #'s 4
Torque Motor Make/Model #: R57
Installed Pile(s) Model #: HP288
Installation Torque Coefficient: 9

Foreman: Boni

Name: Paul McDonald
Address: 530 Peach Farm Rd. Lillington NC 27546
Date: 7/8/26

Project Start Date: 7-8-26

Project Completion Date: 7-8-26

[illegible]

The above information is the field logs provided by the contractor.



FDN Engineering, PLLC
2412 N 179th St.
Omaha, NE 68116
(402) 739-9642

Firm License # P-2438