

# OPERATIONS PERMIT 03-5-5696

Name: (owner) Danny Norris  New Installation  Septic Tank  
 Property Location: SR# 1115  Repairs  Nitrification Line  
 Subdivision Peachtree Lot # 119  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Ted Brown Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface Drainage Field No. of ditches 1 exact length of each ditch 240 ft. width of ditches 3 ft. depth of ditches 1824 in.  
 French Drain: \_\_\_\_\_ Linear feet

Date: 2-13-02

PERMIT NO. 19788

Inspected by: Ja Waters  
Environmental Health Specialist

