



1000 NORTHGATE CT
MORRISVILLE, NC 27560
PHONE: 919-467-9417
FAX: 919-481-1582

Date of Installation : 9/16/2025
Permit Number : ERES2508-0039
Installation Location : 1125 Warren Rd, Erwin NC
Owner / Responsible Party : Vincent Chiodo

To: [Authority Having Jurisdiction or Inspection Department]

Subject: Self-Certification of Propane Installation – Compliance with NCGS G.S. 143-139.3

In accordance with North Carolina General Statute G.S. 143-139.3, which permits contractor verification of liquefied petroleum (LP) gas piping systems when testing is not performed by a code enforcement official, Bitting Electric, Inc. hereby certifies the following:

1. The propane installation described below has been completed in compliance with the North Carolina Fuel Gas Code and NFPA 58 – Liquefied Petroleum Gas Code.
2. All piping, regulators, valves, and associated components are approved, listed, and installed per code.
3. The system has been pressure tested at 1½ times working pressure (minimum 3 psig, up to 10 psig) and verified leak-free.
4. Regulator vents, sediment traps, shutoff valves, and required labeling are installed as required by law.
5. The system is safe for operation and meets or exceeds state requirements.

Buried Depth: 12" Inches (per **404.12 Minimum burial depth**)

Piping Material : Coated Copper Pipe Size: 1/2 Converted to 5/8
(IF Required - Per **404.17.3** - Tracer Wire ☐)


Per 406.4.1

Testing Pressure : 15 PSI
Testing Time Start: 3:45PM Testing Time Stop: 4:30 PM

Description of Installation / Location:

upsized 1/2 to 5/8 copper, then made existing line to generator 10psi. added regulator and flex to new gen.

I affirm under penalty of perjury that this installation complies with all applicable codes and statutes.

Installer Name: Alex Daniel License Number : 34298
Signature:  Date : 9/16/25