

# RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN  
ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330  
(919) 774-6074 • bjbracken@windstream.net

July 5, 2019

Harnett County Building Inspections  
P O Box 65  
Lillington, N C 27546

REF. Double Wide M/H  
Over height inspection  
247 Nutgrass Rd  
Bunnlevel, N C 28323  
Country Fair Homes, Contractor

Dear Sir/Madam,

I made an onsite visit to the referenced Double wide M/H on August 14, 2019. The purpose of the visit was to examine the over height setup. The height at the highest point was 81". The home had 9 piers and those over 48" were double stacked, and had nine straps & anchors per side, with 5 of those being cross strapped. There were two Longitudinal straps and anchors on each end. After a thorough investigation, the footings and anchor/straps are adequate and meet or exceed the requirements set forth in the. State of North Carolina Regulations For Manufactured Homes, 2004, ed..

If you have any questions please feel free to call me at 919-774-6074.

Sincerely,

*Robert J. Bracken*

Robert J. Bracken, PE

RJB:jeb

