

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Todd Whitterson New Installation Septic Tank
Property Location: SR# 1704 Repairs Nitrification Line
Subdivision Knottwayhan Lot # 11
TAX ID# _____ Quadrant # _____
Contractor: Tony Carroll Registration # —
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field: No. of ditches 2 exact length of each ditch 150 ft. width of ditches 3 ft. depth of ditches 18-24 in.
French Drain: — Linear feet

PERMIT NO. 9825

Date: 4-26-96
Inspected by: James E. Markle Jr.
Environmental Health Specialist

