

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Charles Jordan New Installation Septic Tank
Property Location: SR# 1229 Repairs Nitrification Line
Subdivision Wood Hill Lot # 17
Contractor: Johnny Knight Registration # 15
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: 50 ft. ul 20 ft

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 3 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 26-18 in.
French Drain: _____ Linear feet

PERMIT NO. 5251 Date: 02-08-93
Inspected by: [Signature]
Environmental Health Specialist

