

Date: September 22, 2021

TO: Harnett County Reviewers

Project: Keenan Residence

Address: 4280 Benson Road, Angier, NC 27501

Dear Edward,

For the design of the ledgers and their attachment to the existing beams, the size provided is acceptable. Please connect the ledgers to the existing beams with 2 rows $\frac{1}{4}'' \text{Ø} \times 3''$ lag screws, spaced 16"OC, staggered.

Thank you,

Michael Synnott, PE, SE



09/22/2021