

# CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Hawley Bldrs  New Installation  Septic Tank  
Property Location: SR# 27  Repairs  Nitrification Line  
Subdivision Stoney Creek Manor Lot # 124  
TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
Contractor: Ted Brown Registration # 14

Basement with Plumbing:  Garage:   
Water Supply:  Well  Public  Community  
Distance From Well: 50+ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other Pump to cond lines  
Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons  
Subsurface Drainage Field No. of ditches 2 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 18-30 in.  
French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 8566 Date: 5-23-94  
Inspected by: Thomas J. Boyd  
Environmental Health Specialist

