

HTE # 05-5-11540

OPERATIONS PERMIT

Name: (owner) Murray G + Camillo F Guigg New Installation Septic Tank Repair

Property Location: SR# Hwy 42 Nitrification Line Expansion

Subdivision DIXIE TOWN Lot # 3 Tax ID # _____ Quadrant # _____

Contractor: EPOLA BASS Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community
Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 4 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 22 in.

French Drain Required: - Linear feet Date: 6-14-05

PERMIT NO. 21871 Inspected by: James E. Monkman

