

Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

9/6/2022

SUBJECT: BRES2207-0002

BUILDING RESIDENTIAL

To: Magdalena Mortera

Here are the results of all Inspections located at **461 CYPRESS CREEK FARM RD**:

Inspection Type: FINAL**

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 8/24/2022
Completed Date/Time: 8/24/2022
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:

Inspection Type: FINAL**
Scheduled Date/Time: 9/6/2022
Completed Date/Time: 9/6/2022
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: 2 -2x8 girder span cannot exceed 7 foot 7 inch. Girders splices must occur at support. Deck will

require additional footing/s. Cannot use 2x6 for handrail on steps.

