

HTE # 04-5-8799R

OPERATIONS PERMIT

Name: (owner) HMK BUILDERS New Installation Septic Tank Repair

Property Location: SR# 1415 RAVIN CHURCH RD Nitrification Line Expansion

Subdivision WINDHAM PLACE Lot # 12 Tax ID # _____ Quadrant # _____

Contractor: ANGIEA EVERGREEN Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 100 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other POLYSTYRENE AGG. TRENCH

Size of tank: Septic Tank: ^{12-9 85.} 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 4 exact length of each ditch 75 ft. width of ditches 3 ft. depth of ditches 20 in.

French Drain Required: _____ Linear feet

Date: 2/9/06

PERMIT NO. 20822

Inspected by: [Signature] RS

