

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1222-6117
ORDER DATE	12/12/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SOLD TO	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Geszler-Hamlet Job	LOT #	SUBDIV:
	Wellco Contractors 960 Cummings Rd. Lillington, NC	MODEL:	TAG:	JOB CATEGORY: WCall - Will Call
SHIPP TO		DELIVERY INSTRUCTIONS:		
		SPECIAL INSTRUCTIONS:		
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 12/12/22
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING CQ 12/12/22

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS			
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT		
	7	8.00	0.00	COMMON A1	25-10-08 25-10-08	2 X 6	2 X 6			Joint 8 1108.6 lbs. -61.5 lbs.	Joint 12 965.4 lbs. -40.7 lbs.		
	2	8.00	0.00	HIP A2	25-10-08 25-10-08	2 X 6	2 X 6			Joint 7 1097.7 lbs. -54.1 lbs.	Joint 10 951.0 lbs. -33.6 lbs.		
	2	8.00	0.00	HIP A3	25-10-08 25-10-08	2 X 6	2 X 6			Joint 6 1108.6 lbs. -44.6 lbs.	Joint 10 940.2 lbs. -23.5 lbs.		
	2 2 Ply	8.00	0.00	HIP GIRDER A4GDR	25-10-08 25-10-08	2 X 6	2 X 6			Joint 7 1744.2 lbs. -514.5 lbs.	Joint 12 1590.8 lbs. -501.5 lbs.		
	1 2 Ply	8.00	0.00	COMMON B1	27-09-00 27-09-00	2 X 6	2 X 6			Joint 8 1110.0 lbs. -62.4 lbs.	Joint 12 1110.0 lbs. -62.4 lbs.		
	1 2 Ply	8.00	0.00	HIP B2	27-09-00 27-09-00	2 X 6	2 X 6			Joint 7 1665.0 lbs. -83.0 lbs.	Joint 10 1665.0 lbs. -83.0 lbs.		
	1	8.00	0.00	HIP B3	27-09-00 27-09-00	2 X 6	2 X 6			Joint 7 1110.0 lbs. -45.8 lbs.	Joint 11 1110.0 lbs. -45.8 lbs.		
	1 2 Ply	8.00	0.00	HIP GIRDER B4GDR	27-09-00 27-09-00	2 X 6	2 X 6			Joint 1 148.1 lbs. -4.8 lbs.	Joint 3 148.1 lbs. -4.8 lbs.	Joint 8 1777.7 lbs. -519.6 lbs.	Joint 12 1776.9 lbs. -519.9 lbs.
	6	5.66	0.00	DIAGONAL HIP CJ11	11-00-02 11-00-02	2 X 6	2 X 6			Joint 6 249.9 lbs. -221.2 lbs.	Joint 7 509.9 lbs. -205.7 lbs.		
	12	8.00	0.00	JACK-OPEN J02	01-09-07 01-09-07	2 X 4	2 X 6			Joint 1 70.5 lbs. 8.6 lbs.	Joint 2 59.1 lbs. -34.3 lbs.	Joint 3 35.2 lbs. 10.6 lbs.	

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1222-6117
ORDER DATE	12/12/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SOLD TO	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Geszler-Hamlet Job	LOT #	SUBDIV:
	Wellco Contractors 960 Cummings Rd. Lillington, NC	MODEL:	TAG:	JOB CATEGORY: WCall - Will Call
SHIPP TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 12/12/22
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING CQ 12/12/22

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT	Joint 1	Joint 3	Joint 4	Joint 5
	12	8.00	0.00	JACK-OPEN J04	03-09-07 03-09-07	2 X 6	2 X 6			Joint 1 117.4 lbs. -16.4 lbs.	Joint 3 10.5 lbs. -39.2 lbs.	Joint 4 6.6 lbs. -52.4 lbs.	Joint 5 405.3 lbs. 17.2 lbs.	Joint 19 140.0 lbs. 2.6 lbs.
	12	8.00	0.00	JACK-OPEN J06	05-09-07 05-09-07	2 X 6	2 X 6			Joint 3 102.5 lbs. -71.9 lbs.	Joint 4 53.3 lbs. -4.6 lbs.	Joint 5 353.9 lbs. 27.3 lbs.		
	21	8.00	0.00	JACK-OPEN J08	07-10-08 07-10-08	2 X 6	2 X 6			Joint 3 170.9 lbs. -102.7 lbs.	Joint 4 100.1 lbs. 3.4 lbs.	Joint 5 421.5 lbs. 32.1 lbs.		
	3	14.42	0.00	GABLE LG1	11-10-05 11-10-05	2 X 4	2 X 4			Joint 1 143.5 lbs. -72.6 lbs.	Joint 7 130.0 lbs. -49.0 lbs.	Joint 8 198.9 lbs. -112.7 lbs.	Joint 9 208.8 lbs. -114.5 lbs.	Joint 10 125.7 lbs. 27.2 lbs.
	1	8.00	0.00	VALLEY VB1	23-09-05 23-09-05	2 X 4	2 X 4			Joint 1 156.3 lbs. -21.8 lbs.	Joint 7 127.0 lbs. 14.0 lbs.	Joint 8 337.6 lbs. -95.0 lbs.	Joint 9 455.4 lbs. -103.6 lbs.	Joint 10 459.0 lbs. 62.6 lbs.
	1	8.00	0.00	VALLEY VB2	19-09-05 19-09-05	2 X 4	2 X 4			Joint 1 83.3 lbs. -58.6 lbs.	Joint 7 57.0 lbs. -28.8 lbs.	Joint 8 260.9 lbs. -73.6 lbs.	Joint 9 462.3 lbs. -105.5 lbs.	Joint 11 444.3 lbs. 57.1 lbs.
	1	8.00	0.00	VALLEY VB3	15-09-05 15-09-05	2 X 4	2 X 4			Joint 1 132.4 lbs. -4.6 lbs.	Joint 5 124.3 lbs. 8.8 lbs.	Joint 6 376.1 lbs. -106.4 lbs.	Joint 7 248.0 lbs. 53.0 lbs.	Joint 8 376.3 lbs. -106.6 lbs.
	1	8.00	0.00	VALLEY VB4	11-09-05 11-09-05	2 X 4	2 X 4			Joint 1 54.9 lbs. -39.7 lbs.	Joint 5 37.6 lbs. -22.3 lbs.	Joint 6 314.7 lbs. -94.0 lbs.	Joint 7 263.5 lbs. 34.4 lbs.	Joint 8 315.0 lbs. -94.2 lbs.
	1	8.00	0.00	VALLEY VB5	07-09-05 07-09-05	2 X 4	2 X 4			Joint 1 149.6 lbs. -23.6 lbs.	Joint 3 149.7 lbs. -29.0 lbs.	Joint 4 251.2 lbs. 18.0 lbs.		
	1	8.00	0.00	VALLEY VB6	03-09-05 03-09-05	2 X 4	2 X 4			Joint 1 115.3 lbs. -6.1 lbs.	Joint 3 115.3 lbs. -6.1 lbs.			

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	--------------------	-------------	-------

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1222-6117
ORDER DATE	12/12/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SOLD TO	Wellco Contractors, Inc. PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Geszler-Hamlet Job	LOT #	SUBDIV:
	Wellco Contractors 960 Cummings Rd. Lillington, NC	MODEL:	TAG:	JOB CATEGORY: WCall - Will Call
SHIP TO		DELIVERY INSTRUCTIONS:		
		SPECIAL INSTRUCTIONS:		
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 12/12/22
	PLUMB	GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	CQ 12/12/22

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
6	Hangers, USP	HJC26			SIMPSON (THJU26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	36-00-00		GDH