



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

8/3/2023

SUBJECT: BRES2305-0079
BUILDING RESIDENTIAL

To: SUNDERMAN LINDA M

Here are the results of all Inspections located at **25 SPRUCE LN:**

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: MFH FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 7/25/2023
Completed Date/Time: 7/25/2023
Inspector: Daniel L Floyd
Result: APPROVED
Remarks:
Notes: front door will be unlocked for inspector
Inspector JTH changed the inspection assignment from JTH to DLF



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ADDRESS
Scheduled Date/Time: 7/25/2023
Completed Date/Time: 7/26/2023
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 25 SPRUCE LN LILLINGTON 27546.

Inspection Type: ZONING
Scheduled Date/Time: 7/28/2023
Completed Date/Time: 7/28/2023 10:30 AM
Inspector: Kyle Holder
Result: APPROVED
Remarks:
Notes:

Inspection Type: MFH FINAL**
Scheduled Date/Time: 8/2/2023
Completed Date/Time: 8/2/2023
Inspector: Daniel L Floyd
Result: DISAPPROVED
Remarks:
Notes: HVAC electrical feed if underground needs to be 18 inches and breaker for hvac will need a lockout on it because it doesn't have a disconnect. Back stairs and platform are wobbly make sure they are secured

