Joe E Godwin Sr., P.E., P.L.S.

Jason E Godwin, P.L.S.



Email: general@enochengineers.com

www.enochengineers.com

## MATERIALS & TEST DIVISION

FIELD REPORT

## **PROJECT** 3.12.25 DATE: **GAMMON CONST** CLIENT: CONTRACTOR: D. GAMMON PROJECT: RESI FOOTINGS TECHNICIAN: BLH ADDRESS: 211 ROLLING ACRES LN COATS NC LOT #:

PERFORMED SOIL BEARING CAPACITY EVALUATION OF SITE NOTED ABOVE. RECOMMEND 8" UNDERCUT, ADD 8" OF WASHED #57 STONE THROUGHOUT MARKED UNDERCUT AREAS AT REAR FOOTING. SOILS CONFIRMED A MINIMUM 2000PSF ONCE STONE IS PLACED.

	TESTING RESULTS					
SERVICE PERFORMED	TEST NO.	COMP %	WD PCF	DD PCF	MOISTURE %	

YES NO

TECHNICIAN:

Solls & Material Inspections, testing results and on-site determinations contained in this report become void after 30 days of non-use of this report and for the lightest leading the transfer of the second of the and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided teport determined for the first determinations. report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying Enoch Engineers P.A. of any soil & material condition changes which could void this report.