

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1224-6708
ORDER DATE	12/12/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007183
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Drew Gammon	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Michael Radford	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 922-0460	SALES AREA	Curtis Quick

SCHEDULE	Gammon Construction, LLC 80 London Lane Angier, NC 27501 (919) 427-8625	JOB NAME: Lot 4 Rollins Acres MODEL: Roof TAG: The Jace DELIVERY INSTRUCTIONS:	LOT # 4 SUBDIV: Rollins Acres JOB CATEGORY: _
	Gammon Construction Lillington, NC 28546	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN		NONE	NONE	LAYOUT	CQ
PLUMB		GABLE STUDS	16 IN. OC			CUTTING	CQ

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	7	8.00	0.00	FINK A1	35-03-00 35-02-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1798.3 lbs. -83.8 lbs.	Joint 12 1798.3 lbs. -83.8 lbs.			
	1	8.00	0.00	GABLE A1GE	35-03-00 35-02-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 291.1 lbs. -165.5 lbs.	Joint 24 222.3 lbs. -63.7 lbs.	Joint 26 157.0 lbs. -171.3 lbs.	Joint 27 180.0 lbs. -83.3 lbs.	Joint 28 176.1 lbs. -87.8 lbs.
	8	8.00	0.00	COMMON A2	35-00-00 34-11-08	2 X 6	2 X 6	00-11-00		Joint 2 1788.7 lbs. -83.7 lbs.	Joint 12 1744.3 lbs. -71.4 lbs.			
	1	8.00	0.00	GABLE A2GE	35-00-00 34-11-08	2 X 6	2 X 6	00-11-00		Joint 2 288.4 lbs. -162.1 lbs.	Joint 23 279.7 lbs. -111.7 lbs.	Joint 24 202.2 lbs. -206.2 lbs.	Joint 25 180.5 lbs. -93.5 lbs.	Joint 26 175.8 lbs. -85.8 lbs.
	1	10.00	0.00	KINGPOST B1GE	16-00-00 15-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 522.5 lbs. -70.3 lbs.	Joint 11 273.4 lbs. -0.1 lbs.	Joint 13 179.0 lbs. -202.3 lbs.	Joint 14 146.2 lbs. -161.8 lbs.	Joint 15 405.0 lbs. -85.0 lbs.
	1 2 Ply	10.00	0.00	COMMON B2GDR	16-00-00 16-00-00	2 X 6	2 X 8			Joint 1 4704.1 lbs. -245.8 lbs.	Joint 3 2683.7 lbs. -155.5 lbs.	Joint 4 6922.7 lbs. -312.6 lbs.		
	1	10.00	0.00	COMMON C1GE	09-08-00 09-07-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 205.3 lbs. -57.7 lbs.	Joint 8 205.3 lbs. -40.0 lbs.	Joint 10 249.5 lbs. -169.4 lbs.	Joint 11 142.2 lbs. 13.5 lbs.	Joint 12 257.8 lbs. -176.8 lbs.
	1	5.00	0.00	GABLE M1GE	08-00-00 08-00-00	2 X 4	2 X 8	00-10-08		Joint 2 182.9 lbs. -58.7 lbs.	Joint 5 367.7 lbs. -104.8 lbs.	Joint 7 418.6 lbs. -87.8 lbs.		
	6	5.00	0.00	MONOPITCH M2	05-00-00 05-00-00	2 X 4	2 X 6	00-10-08		Joint 2 253.0 lbs. -19.8 lbs.	Joint 4 178.2 lbs. -34.1 lbs.			
	1	5.00	0.00	GABLE M2GE	05-00-00 05-00-00	2 X 4	2 X 6	00-10-08		Joint 2 222.6 lbs. -74.6 lbs.	Joint 4 150.6 lbs. -95.4 lbs.	Joint 5 121.8 lbs. 36.5 lbs.		
	4	5.00	0.00	MONOPITCH M3	04-00-00 04-00-00	2 X 4	2 X 6	00-10-08		Joint 1 863.3 lbs. -28.6 lbs.	Joint 2 214.9 lbs. -62.5 lbs.	Joint 4 863.3 lbs. -28.6 lbs.		

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1224-6708
ORDER DATE	12/12/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007183
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Drew Gammon	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Michael Radford	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 922-0460	SALES AREA	Curtis Quick

SCHEDULE	Gammon Construction, LLC 80 London Lane Angier, NC 27501 (919) 427-8625	JOB NAME: Lot 4 Rollins Acres MODEL: Roof TAG: The Jace DELIVERY INSTRUCTIONS:	LOT # 4 SUBDIV: Rollins Acres JOB CATEGORY: _
	Gammon Construction Lillington, NC 28546	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN PLUMB	GABLE STUDS	16 IN. OC	NONE	NONE	LAYOUT	CQ 01/02/25
						CUTTING	CQ 01/02/25

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	5.00	0.00	MONOPITCH M3GE	04-00-00 04-00-00	2 X 4	2 X 6	00-10-08		Joint 2 Joint 4 214.9 lbs. 136.4 lbs. -55.5 lbs. -55.9 lbs.
	2	5.00	0.00	ROOF M4	02-11-08 02-11-08	2 X 4	2 X 8	00-10-08	02-00-08	Joint 2 Joint 5 381.0 lbs. 387.7 lbs. -36.9 lbs. -21.9 lbs.
	1 2 Ply	5.00	0.00	ROOF M4A	02-11-08 02-11-08	2 X 4	2 X 8	00-10-08	02-00-08	Joint 2 Joint 5 458.1 lbs. 546.2 lbs. -45.2 lbs. -38.9 lbs.
	4	4.00	0.00	COMMON P1	12-00-00 12-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 Joint 4 529.6 lbs. 529.6 lbs. -205.4 lbs. -205.4 lbs.
	1	4.00	0.00	GABLE P1GE	12-00-00 12-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 Joint 4 529.6 lbs. 529.6 lbs. -162.3 lbs. -162.3 lbs.
	1	10.00	0.00	VALLEY VB1	13-00-04 13-00-04	2 X 4	2 X 4			Joint 1 Joint 5 Joint 6 Joint 7 Joint 8 92.5 lbs. 76.5 lbs. 336.6 lbs. 231.9 lbs. 336.7 lbs. -78.3 lbs. -59.1 lbs. -143.5 lbs. 39.0 lbs. -143.5 lbs.
	1	10.00	0.00	VALLEY VB2	09-09-14 09-09-14	2 X 4	2 X 4			Joint 1 Joint 2 Joint 3 Joint 4 Joint 6 194.2 lbs. 230.9 lbs. 194.2 lbs. 230.9 lbs. 265.7 lbs. -21.3 lbs. -72.3 lbs. -29.6 lbs. -77.2 lbs. 17.9 lbs.
	1	10.00	0.00	VALLEY VB3	06-07-07 06-07-07	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 136.2 lbs. 136.1 lbs. 198.6 lbs. -20.5 lbs. -25.9 lbs. 20.3 lbs.
	1	10.00	0.00	VALLEY VB4	03-05-01 03-05-01	2 X 4	2 X 4			Joint 1 Joint 3 Joint 5 Joint 6 Joint 7 127.5 lbs. 107.6 lbs. 108.8 lbs. 380.5 lbs. 389.2 lbs. -39.6 lbs. -4.7 lbs. -14.7 lbs. -163.9 lbs. 57.4 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
8	Hangers, USP	HUS 26			SIMPSON (HUS26)

Reaction Summary of Order



ComTech ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1224-6708
ORDER DATE	12/12/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007183
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Drew Gammon	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Michael Radford	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 922-0460	SALES AREA	Curtis Quick

SOLD TO	Gammon Construction, LLC 80 London Lane Angier, NC 27501 (919) 427-8625	JOB NAME: Lot 4 Rollins Acres	LOT # 4	SUBDIV: Rollins Acres
	Gammon Construction Lillington, NC 28546	MODEL: Roof	TAG: The Jace	JOB CATEGORY: _
SHIP TO		DELIVERY INSTRUCTIONS:		
		SPECIAL INSTRUCTIONS:		
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN		NONE	NONE	LAYOUT	CQ 01/02/25
	PLUMB	GABLE STUDS	16 IN. OC			CUTTING	CQ 01/02/25

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	BlueLinx (F)	LVL, Metsa(F) 2.0,	07-00-00		BM1