

Joe E Godwin Sr. , P.E., P.L.S.

Jason E Godwin , P.L.S.



1403 NC Highway 50 South
Benson, North Carolina 27504
919.894.7765

Email: general@enochengineers.com

www.enochengineers.com

MATERIALS & TEST DIVISION

FIELD REPORT

PROJECT

CLIENT: JEFFERY HARGROVE	DATE: 6.11.24
PROJECT: RESI PORCH SOIL FILL	CONTRACTOR: J. HARGROVE
ADDRESS: 419 DUNBAR DR	TECHNICIAN: BH
LOT #: LILLINGTON NC	

TEST SUMMARY

PERFORMED NDT ON PORCH FILL MATERIAL AT SITE NOTED ABOVE
USING A TARGET DENSITY OF 108PCF.
SOILS CONFIRMED A COMPACTION GREATER THAN OR EQUAL TO 95%.

FRONT AND REAR PORCH FILL TESTED

TESTING RESULTS

SERVICE PERFORMED	TEST NO.	COMP %	WD PCF	DD PCF	MOISTURE %
NDT	F.POR	98.24	106.1	109.6	3.3
NDT	R.POR	98.77	106.7	110.1	3.4

RETURN VISIT REQUIRED

YES

NO

TECHNICIAN:

Disclaimer:

Soils & Material inspections, testing results and on-site determinations contained in this report become void after 30 days of non-use of this report and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying Enoch Engineers P.A. of any soil & material condition changes which could void this report.