



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

10/10/2024

SUBJECT: BRES2402-0021
BUILDING RESIDENTIAL

To: CREECH TEDDY

Here are the results of all Inspections located at **256 OAKHAVEN DR:**

Inspection Type: ADDRESS
Scheduled Date/Time:
Completed Date/Time:
Inspector: GIS Bucket
Result:
Remarks:
Notes:

Inspection Type: MONO SLAB
Scheduled Date/Time:
Completed Date/Time:
Inspector: Justin Ryan McLeod
Result:
Remarks:
Notes:

Inspection Type: SLAB
Scheduled Date/Time:
Completed Date/Time:
Inspector: Justin Ryan McLeod
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FOOTING
Scheduled Date/Time: 5/28/2024
Completed Date/Time: 5/28/2024
Inspector: Justin Ryan McLeod
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 5/24/2024 10:19 AM Ted Creech
The footing is excavated and ready for inspection. Concrete will be poured after the excavation is approved.
Contact Name: Ted Creech
Site Address: 256 OAKHAVEN DR
Phone: 8657387334
e-Mail: tedrcreech@hotmail.com

Inspection Type: FOUNDATION
Scheduled Date/Time: 6/12/2024
Completed Date/Time: 6/12/2024
Inspector: Justin Ryan McLeod
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 6/11/2024 8:26 AM Ted Creech
The concrete blocks will be in place and ready for inspection on 6-12-2024.
Contact Name: Ted Creech
Site Address: 256 OAKHAVEN DR
Phone: 8657387334
e-Mail: tedrcreech@hotmail.com

Inspection Type: ROUGH IN
Scheduled Date/Time: 7/25/2024
Completed Date/Time: 7/25/2024
Inspector: Justin Ryan McLeod
Result: APPROVED W/EXC
Remarks: eTRAKiT Inspection Request
Notes: 7/23/2024 5:09 PM Ted Creech
The framing, roof, electrical rough in is complete and ready for inspection.
Contact Name: Ted Creech
Site Address: 256 OAKHAVEN DR
Phone: 8657387334
e-Mail: tedrcreech@hotmail.com

Firecaulk top plate penetrations



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time: 7/31/2024
Completed Date/Time: 7/31/2024
Inspector: Justin Ryan McLeod
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 7/30/2024 10:18 AM Ted Creech
The insulation is installed and the fire caulk is installed in the top plate.
Contact Name: Ted Creech
Site Address: 256 OAKHAVEN DR
Phone: 8657387334
e-Mail: tedrcreech@hotmail.com

Also observed insulation, r15 walls with r38 ceiling

Inspection Type: FINAL**
Scheduled Date/Time: 8/23/2024
Completed Date/Time: 8/23/2024
Inspector: Daniel L Floyd
Result: DISAPPROVED
Remarks: eTRAKiT Inspection Request
Notes: 8/21/2024 3:25 PM Ted Creech
Can the electrical trench be inspected prior to the final inspection so that the trench can be covered up? Leaving the trench open is a safety issue.
Contact Name: Ted Creech
Site Address: 256 OAKHAVEN DR
Phone: 8657387334
e-Mail: tedrcreech@hotmail.com

Just for underground electrical. Trench is good to close

Inspection Type: ELECTRICAL UNDERGROUND
Scheduled Date/Time: 8/23/2024
Completed Date/Time: 8/23/2024
Inspector: Daniel L Floyd
Result: APPROVED
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: FINAL**
Scheduled Date/Time: 9/27/2024
Completed Date/Time: 9/27/2024
Inspector: Deen Taylor
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 9/25/2024 8:45 PM Ted Creech

Contact Name: Ted Creech
Site Address: 256 OAKHAVEN DR
Phone: 8657387334
e-Mail: tedrcreech@hotmail.com