

Permit Inspections Harnett County

Permit Number: BRES2407-0034 Description: 58.2x29.7 Off Frame

Applied: 7/9/2024 Approved: 9/5/2025 Site Address: 121 STEWART FARM LN

Issued: **9/19/2024** Finaled: City, State Zip Code: **SPRING LAKE, NC 28390**

Status: ISSUED Applicant: Rescue Construction Solution
Parent Permit: Owner: DARRIGAN SHERRY STEWART

Parent Project: Contractor: Rescue Construction Solution

Details:

LIST OF INSPECTIONS									
SEQ ID	SCHEDULED DATE	COMPLETED DATE	ТҮРЕ	INSPECTOR	RESULT	REMARKS			
			T-POLE	Steven Gazlay					
Notes:									
			WATER CONNECTION	Steven Gazlay					
Notes:									
			SEWER CONNECTION	Steven Gazlay					
Notes:									
	5/21/2025	5/21/2025	FOOTING	James T Hall	APPROVED				
Notes:									
	6/17/2025	6/17/2025	FOUNDATION	Deen Taylor	DISAPPROVED				
Notes:									
Top of footing must be exposed for foundation inspection to verify bed joint and projection.									
Top of footing must be exposed for foundation inspection to verify bed joint and projection.									
	6/24/2025	6/24/2025	FOUNDATION	James T Hall	DISAPPROVED				
Notes: Uncover footings on foundation walls and piers inside and out for inspection									
Officover	6/26/2025	6/26/2025	FOUNDATION	Ricardo D Honrada	APPROVED				
Notes:									
	7/11/2025	7/11/2025	MARRIAGE WALL	James T Hall	APPROVED				
Notes:									





Permit Inspections Harnett County

	7/29/2025	7/29/2025	ROUGH IN	James T Hall	DISAPPROVED					
Notes:										
LOCK BOX 4760										
Missing nails in collar ties plans call for 14-16 D nails, in each end of collar ties to connect collar tie to raftersThree nails each bay at TrussesNo vent pipes in the attic through the roofMissing light and receptacle in atticFix hole around drain line and sleeve at foundation wallAll footings for porches and decks need to be inspected										
	8/8/2025	8/8/2025	ADDRESS	GIS Bucket	APPROVED					
Notes: 121 STEWRT FARM LN SPRING LAKE 28390.										
	8/8/2025	8/8/2025	ROUGH IN	Deen Taylor	APPROVED					
Notes:										
	8/8/2025	8/8/2025	FOUNDATION	Deen Taylor	APPROVED					
Notes:										
Please check blocking for ramp on side/front per inspector.										
Porch/ra	amp footings approved									
	8/27/2025	8/27/2025	TEMP POWER CERTIFICATION	James T Hall	APPROVED					
Notes:										
	9/9/2025	9/9/2025	UNDERGROUND	James T Hall	APPROVED					
Notes: open ditch for electrical to septic pump										
20	9/3/2025	9/3/2025 11:45 AM	ZONING	Kyle Holder	APPROVED	Flood final Cert inspection				
Notes:										
Elevation Certificate in attachments.										
40			MODULAR FINAL**	Steven Gazlay						
Notes:										