

Certificate of Completion

No 4991

Owner Tom White (MUST BE FILLED IN) Address Ranch (MAILING ADDRESS)
 Contractor Albert Burgess Address Lillington (MAILING ADDRESS)
 Location of Premises Lakepoint S/O Lot #54
 (SUBDIVISION, STREET OR ROAD NAME OR NUMBER, LOT NO.)

off SR 1414

Details of Septic Tank System

Kind of Material for Tank: Concrete Other _____

Size of Tank: Capacity 1000 Gallons

Subsurface Drainage Field No. of Ditches 3 Exact Length of each Ditch 80 Ft. Width of Ditches 3 Ft. Depth of Ditches 20 Inches

Square Feet in Absorption Field 720

Surface Drainage Required _____ Linear Ft.

Inspected by [Signature] (SANITARIAN)

Permit No. 4111 Date 28 Apr 89



IMPROVEMENT PERMIT

No 4111

Be it ordained by the Harnett County Board of Health as follows:
Section III, Item B. "No person shall begin construction of any building at which a septic tank system is to be used for disposal of sewage without first obtaining a written permit from the Harnett County Health Department."

Name: (owner) Tom Smith White New Installation Septic Tank
Property Location: Lakepointe S/O Lot # 54 Repairs Nitrification Line
SR 1414 Rawls

Number of Bedrooms Proposed: 3 Dish Washer Garbage Disposal
Lot Size: 3/4 acre Water Supply: Well City Community
Distance From Well? At least 50 ft

Above information certified by: Apple

Following is the minimum specifications for sewage disposal system on above captioned property. Subject to final approval.

Kind of Material for Tank: Concrete Other Comp 4991

Size of Tank: Capacity 900 Gallons

Subsurface Drainage Field Ditches: No. of 3 Exact Length of each Ditch 80 Ft. Width of 3 Ft. Ditches 20 Inches Depth of 20 Ft. Ditches 20 Inches

Any Change in the layout of this system without prior approval of the issuing authority will result in this permit being void.

Date: 14 Apr 89

Signed: Nicholas L. Pineda

(SANITARIAN)

- Maintain at least 50 ft from all wells
- Maintain 10 ft from property lines

Void After 3 Years

