



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

10/29/2025

**SUBJECT: BRES2501-0038**  
**BUILDING RESIDENTIAL**

To: SRP CAMERON LLC

Here are the results of all Inspections located at **204 PATSY RD:**

Inspection Type: ADDRESS

Scheduled Date/Time:

Completed Date/Time:

Inspector: GIS Bucket

Result:

Remarks:

Notes:

Inspection Type: FINAL\*\*

Scheduled Date/Time:

Completed Date/Time:

Inspector: Steven Gazlay

Result:

Remarks:

Notes:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 8/12/2025

Completed Date/Time: 8/12/2025

Inspector: Ricardo D Honrada

Result: DISAPPROVED

Remarks:

Notes: LOCK BOX 4648

Marriage wall interior and exterior ok. Ok to trim and siding. No cross over duct, feeder raceway, no under ground service cables, grounding rods And GEC, Building sewer pipes and water distribution, and service water pipes. Do not under pinning

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 10/13/2025

Completed Date/Time: 10/13/2025

Inspector: Ricardo D Honrada

Result: APPROVED

Remarks:

Notes: LOCK BOX 4648



**Harnett County**  
420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: Two grounding rods and GEC verified. Sewer pump underground branch circuit cable depth

Scheduled Date/Time: verified.

Completed Date/Time:

Inspection Type: WATER SERVICE INSPECTION

Scheduled Date/Time: 10/13/2025

Completed Date/Time: 10/13/2025

Inspector: Ricardo D Honrada

Result: APPROVED

Remarks:

Notes: Connected to existing service water pipes.

Inspection Type: SEWER SERVICE INSPECTION

Scheduled Date/Time: 10/13/2025

Completed Date/Time: 10/13/2025

Inspector: Ricardo D Honrada

Result: APPROVED

Remarks:

Notes:

Inspection Type: ZONING

Scheduled Date/Time: 10/28/2025

Completed Date/Time: 10/28/2025 11:30 AM

Inspector: Kyle Holder

Result: APPROVED

Remarks:

Notes: lock box 4610

Inspection Type: FINAL\*\*

Scheduled Date/Time: 10/29/2025

Completed Date/Time: 10/29/2025

Inspector: Ricardo D Honrada

Result: DISAPPROVED

Remarks:

Notes: lock box is 4610

NEC 210.63, provides receptacle. Sewer pipe clean out needs above grade level. Secure the grounding electrode conductor. Seal all pipes penetrations from under pinning and sleeve for ac line set..