### Wayne R. Dashield, PE 421-B BRIGHT LEAF BLVD. Smithfield, NC 27577

5-22-25 W

## CONE PENETROMETER TEST RESULTS

HARNETT COUNTY INSPECTION 4175 HWY 55 DUNN, NC

SOIL BEARING TESTS

TEST NO.	LOCATION	FOUNDATION TYPE	DEPTH IN FT. BELOW BOTTOM OF FOUNDATION	DIAL READING	CALCULATEI BEARING LBS. / S.F.	C Pass / Fail	Soil Type
			•				
1	FRONT RT CORNER	PIER	0.0	380	3581	Pass	SM
1A	FRONT RT CORNER	PIER	1.0	403	3794	Pass	SM
2	i0' OFF FRONT RT CORNEI	PIER	0.0	360	3396	Pass	SM
2A	i0' OFF FRONT RT CORNEI	PIER	1.0	392	3692	Pass	SM
3	OFF LF FRONT LT CORNE	PIER	0.0	360	3396	Pass	SM
3A	OFF LF FRONT LT CORNI	PIER	1.0	392	3692	Pass	SM
4	LF REAR CORNER	PIER	0.0	300	2841	Pass	SM
4A	LF REAR CORNER	PIER	1.0	308	2915	Pass	SM
5	20' OFF LF REAR CORNER	PIER		402	3785	Pass	SM
5A	10' OFF LF REAR CORNER	PIER	1.0	320	3026	Pass	SM
6	10' OFF LF REAR CORNER	PIER	0.0	328	3100	Pass	SM
6A	10 OFF RT REAR CORNER	PIER	1.0	420	3951	Pass	SM
7	10 OFF RT REAR CORNER	PIER	0.0	390	3674	Pass	SM
7A	10' OFF LT REAR CORNER	PIER	1.0	426	4007	Pass	SM
8	ML 30' OF RT END	PIER	0.0	390	3674	Pass	SM
8A	ML 30' OF RT END	PIER	1.0	458	4303	Pass	SM
9	ML 35' OF LF END	PIER	0.0	278	2638	Pass	SM
9A	ML 35' OF LF END	PIER	1.5	396	3729	Pass	SM

COMMENTS:

All cone penetrometer test were preformed on exterior footings and pier footings MINIMUM BEARING 2000 PSF



# APPENDIX G DESIGN PROFESSIONAL INSPECTION FORM

RECORD OF THE INSPECTION OF A **COMPONENT OR ELEMENT** BY A NC LICENSED ARCHITECT OR ENGINEER

Project Information:

riojeci ililoimallon.			
Residential Single-Family Project: Y N	Commercial Project: Y N		
Code Enforcement Project No:	Permit No:		
Project Name: SOIL BEARING TEST	Owner:		
Project Address: 4175 HWY 55 DUNN, WC	Suite No:		
Date Inspected: 5/22/25	Contractor Name: STATE WOBLE HOME MOVERS		
Component Inspected: SOIL BEARING			

Responsible Licensed NC Architect or NC Engineer

Name:	Wayne R. Dashield
Firm Name:	Wayne R. Dashield, PE
Phone Numbers:	Office: 919-934-0961 Mobile:
Email Address:	wrolashield pe D amail.com
Mailing Address:	921-B South Brightleaf Blud. Smithfield, NC 27577

#### APPLICABLE CODE:

2018 NCBC = 2018 NC Building Code; 2018 NCRC = 2018 NC Residential Code

Describe Element/Component/Type of Inspection: \*

SOIL BEARING

### Attestation/Signature:

By signing below, I certify that the component and/or element of the building as identified on this form has been inspected by me or someone under my direct supervision per G.S. 160D-11-6 and is in compliance with the Code or other proposal of the architect or engineer for the project. This inspection is in compliance with all of the requirements of the above referenced.

code. Attach any additional documents if needed.

Licensed Architect or Engineer

Inspection Department disclaimer:

Upon the receipt of a signed written document as required under subsection (a) of G.S. 160D-11-1, Code Enforcement shall be discharged and released from any liabilities, duties and responsibilities imposed by this article or in common law from any claim arising out of or attributed to the component or element in the construction of the building for which the signed written document was submitted. Be aware that this inspection will be noted in all inspection records including the Certificate of Occupancy or Certificate of Compliance. This inspection does not address any local ordinances or zoning requirements.

<sup>\*(</sup>subgrade form/letter may also be required)