



September 25, 2025

Smith Woodworks, Inc.
Brandon Smith
1607 Clayhold Rd.
Dunn, NC 28334
Ph: 910-890-2923
Email:SCCBsmith@yahoo.com

Reference: Engineering Services
 553 Bumpas Creek Rd.
 Dunn, NC
 Project No.: DRB2501-0243-A

As requested by the client, a representative of Tyndall Engineering & Design, PA (TE&D) has reviewed the following item(s):


- 1) 2x8 @ 16" O.C. SYP #2 floor joists in-lieu of the plan specified 2x10 floor joists @ 16" O.C. SYP #2 at the rear addition and the finished garage areas.
- 2) (2) 2x6 @ 16" O.C. SYP #2 in-lieu of the plan specified 2x8 @ 16" O.C. SYP #2 at the sunken shower area.

The following conclusions and recommendations were noted:

- 1) Based on our plan review and analysis, the proposed 2x8 @ 16" O.C. SYP #2 floor joists in-lieu of the plan specified 2x10 floor joists @ 16" O.C. SYP #2 will adequately support the anticipated loading conditions.
- 2) Based on our plan review and analysis, the proposed (2) 2x6 @ 16" O.C. SYP #2 in-lieu of the plan specified 2x8 @ 16" O.C. SYP #2 will adequately support the anticipated loading conditions.

We appreciate being able to assist you during this phase of the project. If you need further assistance or require additional information, please do not hesitate to contact us.

Sincerely,
Tyndall Engineering & Design



Sean M. Holmes
SMH/ DRB2501-0243-A

Scott Pyrch, P.E