




Plan Review, Inspection and Permit Fees

Application Number 13-50031792

\$150.00	<input type="checkbox"/>	Explosive Mat. (90 Days)
\$ 75.00	<input type="checkbox"/>	Explosive Mat. (72 Hrs)
\$ 35.00	<input type="checkbox"/>	Fireworks Public Display
\$ 50.00	<input checked="" type="checkbox"/>	Final Inspection
\$ 35.00 +2.00 per device	<input type="checkbox"/>	Fire Alarm Testing
\$ 35.00 + 2.00 per nozzle	<input type="checkbox"/>	Fixed Fire Suppression
\$ 25.00	<input type="checkbox"/>	Insecticide Fog/Fumigation
\$ 50.00	<input type="checkbox"/>	Pipe Test/UST/AGST
\$ 50.00	<input type="checkbox"/>	Plans up to 5000 ft ²
\$100.00	<input type="checkbox"/>	Plans 5001 ft ² to 10,000 ft ²
\$150.00	<input checked="" type="checkbox"/>	Plans 10,001 ft ² to 25,000 ft ²
\$250.00	<input type="checkbox"/>	Plans 25,001 ft ² and over
\$ 35.00 + 2.00 per Head	<input type="checkbox"/>	Sprinkler Certification Test
\$ 35.00	<input type="checkbox"/>	Standpipe Testing
\$ 25.00	<input type="checkbox"/>	Special Assembly
\$ 25.00	<input type="checkbox"/>	Temporary Kiosks/Displays
\$ 25.00	<input type="checkbox"/>	Tents, Canopies, Air Supported
\$ 50.00	<input type="checkbox"/>	Tank Installation (charge for each tank)
\$ 50.00	<input type="checkbox"/>	Tank Removal (charge for each tank)

\$ 200.00 Total

n/a Total device/heads

Michael L. Martin 
Code Enforcement Official

12/12/13
Date



November 6, 2013

Jim Floyd
1155 Surles Road
Benson, NC 27504

Re: Benson Pentecostal Holiness Church
8991 NC 27 East
Benson, NC 27504

Application Number 13-50031792

Mr. Floyd,

Thank you for submitting the plans for the church. The plans have been carefully reviewed by a qualified code enforcement official to examine for compliance with the North Carolina Fire Prevention Code and all other fire protection regulatory documents. There are some items that were found during the plan review process that need to be addressed before a final inspection of the new facility can be given. These items are outlined and described below.

- **505.1 Physical Address**
 - The physical address of the building shall be posted in a conspicuous place so that it can be seen on approach from the road, access road, and/or parking lot.
 - The numbers used to make up the physical address shall be at least 5 inches in height.

- **506.1 Knox Box**
 - A secure key box shall be installed on the new building that houses all keys to all the doors within the building in which the fire department would need access to in the event of an emergency.
 - Knox Box ID stickers shall be placed on all exterior doors in which entry to the building may be gained.
 - The box shall be mounted not to exceed 48 – 60 inches in height.
 - The basic model for the buildings should be at least a selection from the 3200 Series listed on the order form.
 - An order form is included with this letter.

The Harnett County Fire Marshal's Division is committed to providing our community with a professional fire and life safety program through comprehensive fire protection plan reviews, informative occupancy inspections, effective fire and life safety code enforcement, and definitive fire origin and cause investigations in order to reduce the loss of life and property of the citizens of Harnett County. We will strive to maintain an unmatched level of professionalism and support to our community.



- **Fire Extinguishers**
 - Fire Extinguishers shall be 2A:10BC and shall be placed with a travel distance to not exceed 75'
 - Fire extinguishers are to be mounted no higher than 5' above the finished floor.
- **Addition of Emergency Lighting**
 - Emergency lights shall be added in the corridor and fellowship hall.
 - Only Exit lights are currently shown.
- **Duct Detectors**
 - In buildings not equipped with a fire alarm system, duct detectors shall have independent audio/visual notification appliances that notifies building occupants as to when the detector is in alarm.

Thank you again for submitting the plans for the new church. Please review the plans and adhere to any notes and alterations that were made in addition to the original drawings. These remarks are for the plans that were submitted and its original intent. These remarks do not apply if the original intent changes or what was submitted on the above date changes. If you have any questions, please do not hesitate to call this office

Again, thank you and we look forward to working with you during the construction period!

Sincerely,



Michael L. Martin
Chief Deputy Fire Marshal



Y8

Application for Plan Review

Application # 13-50031792

Date Received: 11-26-13 Received By: 

Name of Project: Benson Pentecostal Holiness Church

Physical Address of Project: 8991 N.C. 27 East
Benson NC 27504

Plans Submitted By: Mark Fields

Project Phone: (919)-917-5810

Contact Person/Address: Jim Floyd

1155 Surles Rd.

Benson, NC 27504

Contact Phone: (919)-917-5810 () - -

Contractor's Name/Info: Benson PH Church

PO Box 177

Benson, NC 27504

Contractor's Phone: (919)-894-3992

- Plans that are submitted will be reviewed as quickly as possible with an average time of review between 7-10 working days.
- Status checks may be conducted on plan reviews by visiting the website <http://hteweb.harnett.org/Click2GovBP/Index.jsp> or by calling the Harnett County Central Permitting Office (910-893-7525, Option #2), or the Harnett County Fire Marshal's Office (910-893-7580).
- Approved plans must be picked up from the Central Permitting Office and all fees paid before any required inspections can be conducted.