



Plan Review, Inspection, and Permit Fees

Application Number : 15-50037374

\$75.00	<input type="checkbox"/>	DRB Major Sub Division Prelim Site Plans	\$	-
\$150.00	<input type="checkbox"/>	Explosive Material (90 Days)	\$	-
\$75.00	<input type="checkbox"/>	Explosive Materials (72 Hours)	\$	-
\$50.00	<input type="checkbox"/>	Fireworks Public Display	\$	-
\$50.00	<input checked="" type="checkbox"/>	Final Inspection	\$	50.00
\$35.00 + \$2.00 per device	<input type="checkbox"/>	Fire Alarm Testing	\$	-
\$35.00 + \$2.00 per nozzle	<input type="checkbox"/>	Fixed Fire Suppression	\$	-
\$25.00	<input type="checkbox"/>	Insecticide Fog/Fumigation	\$	-
\$50.00	<input type="checkbox"/>	Pipe Test/UST/AGST	\$	-
\$50.00	<input type="checkbox"/>	Plans up to 5000 sq ft	\$	-
\$100.00	<input checked="" type="checkbox"/>	Plans 5001 sq ft to 10,000 sq ft	\$	100.00
\$150.00	<input type="checkbox"/>	Plans 10,001 sq ft to 25,000 sq ft	\$	-
\$250.00	<input type="checkbox"/>	Plans 25,001 sq ft and over	\$	-
\$35.00 + 2.00 per head	<input type="checkbox"/>	Sprinkler Certification Test	\$	-
\$35.00	<input type="checkbox"/>	Standpipe Testing	\$	-
\$25.00	<input type="checkbox"/>	Special Assembly	\$	-
\$25.00	<input type="checkbox"/>	Temporary Kiosks/Displays	\$	-
\$25.00	<input type="checkbox"/>	Tents/Canopies/Air Supported	\$	-
\$50.00	<input type="checkbox"/>	Tank Installation (charge for each tank)	\$	-
\$50.00	<input type="checkbox"/>	Tank Removal (charge for each tank)	\$	-
		0 Total Devices/Heads	\$	-
		Total Cost	\$	150.00

Code Enforcement Official

Bill Lamm

1/21/2016



Fire Marshal Division

January 21, 2016

Darrell Caddell
Myrick Construction Inc.

Re: Boone Trail Fire Dept. Addition
7016 US 421 Hwy
Lillington NC 27546

Application Number 15-50037374

Mr. Caddell,

Thank you for submitting the plans for the Fire Department addition. The plans have been carefully reviewed by a qualified code enforcement official to examine for compliance with the North Carolina Fire Prevention Code and all other fire protection regulatory documents. There are some items that were found during the plan review process that need to be addressed before a final inspection of the new facility can be given. These items are outlined and described below.

Plan Review Notes

- **906.1 Fire Extinguishers**
 - All new and existing fire extinguishers are to be properly mounted and tagged by a fire extinguisher company.
- **505.1 Physical Address**
 - New addressed numbers shall be of contrasting color and visible from the street
- **1008.1.10 Panic Hardware**
 - Exit doors servicing assembly area with occupancy load greater than 50 need to have panic hardware.
- **1018.1 Corridor Construction**
 - Corridors serving greater than 30 in assembly and in business occupancy class, shall be constructed of 1 hour rated material. The doors in rated corridor shall be 1 hour rated.



Notes

Life safety plan indicates fire alarm, if a fire alarm is to be installed, the following requirements need to be met

- **907.1.1 Fire Alarm System Construction Documents**
 - Provide conceptual fire alarm design sealed by electrical engineer.
- **907.1.2 Fire Alarm Shop Drawings**
 - Provide fire alarm shop drawings from the installing fire alarm contractor.
 - This submittal shall include all items required by this code section.
 - A fire alarm system construction permit shall be required.
 - System rough-in/device location inspection shall be required.
 - System acceptance test is required at completion of project. (100%)
- All fire inspection request should be made through the Fire Marshal's Office.
- (910) 893-0741

Thank you again for submitting the plans for the new addition. Please review the plan review notes and if you have any questions, please do not hesitate to call this office.

Sincerely,

Bill Lamm

Chief Deputy Fire Marshal