



Plan Review, Inspection, and Permit Fees

Application Number : 15-50037565

\$75.00	<input type="checkbox"/>	DRB Major Sub Division Prelim Site Plans	\$	-
\$150.00	<input type="checkbox"/>	Explosive Material (90 Days)	\$	-
\$75.00	<input type="checkbox"/>	Explosive Materials (72 Hours)	\$	-
\$50.00	<input type="checkbox"/>	Fireworks Public Display	\$	-
\$50.00	<input type="checkbox"/>	Final Inspection	\$	-
\$35.00 + \$2.00 per device	<input type="checkbox"/>	Fire Alarm Testing	\$	-
\$35.00 + \$2.00 per nozzle	<input type="checkbox"/>	Fixed Fire Suppression	\$	-
\$25.00	<input type="checkbox"/>	Insecticide Fog/Fumigation	\$	-
\$50.00	<input type="checkbox"/>	Pipe Test/UST/AGST	\$	-
\$50.00	<input checked="" type="checkbox"/>	Plans up to 5000 sq ft	\$	50.00
\$100.00	<input type="checkbox"/>	Plans 5001 sq ft to 10,000 sq ft	\$	-
\$150.00	<input type="checkbox"/>	Plans 10,001 sq ft to 25,000 sq ft	\$	-
\$250.00	<input type="checkbox"/>	Plans 25,001 sq ft and over	\$	-
\$35.00 + 2.00 per head	<input checked="" type="checkbox"/>	Sprinkler Certification Test	\$	35.00
\$35.00	<input type="checkbox"/>	Standpipe Testing	\$	-
\$25.00	<input type="checkbox"/>	Special Assembly	\$	-
\$25.00	<input type="checkbox"/>	Temporary Kiosks/Displays	\$	-
\$25.00	<input type="checkbox"/>	Tents/Canopies/Air Supported	\$	-
\$50.00	<input type="checkbox"/>	Tank Installation (charge for each tank)	\$	-
\$50.00	<input type="checkbox"/>	Tank Removal (charge for each tank)	\$	-
		32 Total Devices/Heads	\$	64.00
		Total Cost	\$	149.00

Code Enforcement Official

Bill Lamm

12/1/2015



December 1, 2015

Jeffery Dunn
Carolina Fire Protection
4055 Hodges Chapel Rd
Dunn, NC 28334

Re: Carolina Fire Protection Expansion Project

Application Number 15-50037565

Mr. Dunn,

Thank you for submitting the plans for the Building / Sprinkler system addition. The plans have been carefully reviewed by a qualified code enforcement official to examine for compliance with the North Carolina Fire Prevention Code and all other fire protection regulatory documents. There are some items that were found during the plan review process that need to be addressed before a final inspection of the facility can be given. These items are outlined and described below.

- **906.1 Fire Extinguisher(s)**
 - A fire extinguisher(s) shall be installed under shelter area.
 - Extinguisher shall have a minimum rating of 2A 10B:C and shall not be installed higher than 5 feet above the finished floor or ground.
 - Fire extinguishers shall be installed in such a manner that no distance to an extinguisher is greater than 75', this distance can be measured from existing extinguishers on existing buildings.

- **901.2.1 State of Compliance.**
 - Before requesting final approval of the installation, where required by the fire code official, the installing contractor shall furnish a written statement to the fire code official that the subject fire protection system has been installed in accordance with the manufacture's specifications and the appropriate installation standard. Any deviations from the design standards shall be noted and copies of the approvals for such deviations shall be attached to the written statement.
 - All work shall be performed in accordance with NFPA 13 and the NCSFC.




- **901.5 Installation acceptance testing.**
 - All piping and attached appurtenances subjected to system working pressure shall be hydrostatically tested at 200 psi or 50 psi in excess of the system working pressure, whichever is greater, and shall maintain that pressure without loss for 2 hours. This test is required to be witnessed by a representative from the Harnett County Fire Marshal's Office.
 - **A contractor's material and test certificate shall be furnished by the trained representative of Carolina Fire Protection before final approval.**

- **Penetrations**
 - All penetrations in fire rated construction must be UL listed and inspected.
- **Notes**
 - **A sprinkler system construction permit is required.**
 - **Please schedule all inspections through the Fire Marshal's Office.**
 - **910-893-0741**

Thank you again for submitting the plans for the Building / Sprinkler system addition. Please review the plans and adhere to any notes and alterations that were made in addition to the original drawings. If you have any questions, please do not hesitate to call this office.

Again, thank you and we look forward to working with you during the construction period!

Sincerely,



Bill Lamm
Chief Deputy Fire Marshal

HCFM

Office of the Fire Marshal
P.O. Box 370
Lillington, N.C. 27546
(910)-893-7580

Permit Certificate

Business Name: CAROLINA FIRE PROTECTION

Address: 4055 HODGES CHAPEL RD
PO BOX 250
DUNN, NC 28334

Phone: OFFC 910-892-1700


The following permit has been issued:

Permit No. 0140164

Type: 044 Sprinkler System Permit

Issued Date: 12/01/2015
Effective Date: 12/01/2015
Expiration Date: 06/01/2016

This permit certificate has been issued for [] construction / [] operational purposes located at the above business location. This permit has been issued and will be enforced in accordance with section 105 of the N.C. State Fire Prevention Code. Please contact our office for any further questions regarding this permit.


_____ 12-1-15

Inspector: William Clyde Lamm

Date