



## Plan Review, Inspection, and Permit Fees

Application Number :

1650039971

\$100.00	<input type="checkbox"/>	DRB Major Sub Division Prelim Site Plans	\$	-
\$200.00	<input type="checkbox"/>	Explosive Material (90 Days)	\$	-
\$100.00	<input type="checkbox"/>	Explosive Materials (72 Hours)	\$	-
\$100.00	<input type="checkbox"/>	Fireworks Public Display	\$	-
\$50.00	<input checked="" type="checkbox"/>	Final Inspection	\$	50.00
\$35.00 + \$2.00 per device	<input type="checkbox"/>	Fire Alarm Testing	\$	-
\$35.00 + \$2.00 per nozzle	<input type="checkbox"/>	Fixed Fire Suppression	\$	-
\$75.00	<input type="checkbox"/>	Insecticide Fog/Fumigation	\$	-
\$100.00	<input type="checkbox"/>	Pipe Test/UST/AGST	\$	-
\$50.00	<input checked="" type="checkbox"/>	Plans up to 5000 sq ft	\$	50.00
\$100.00	<input type="checkbox"/>	Plans 5001 sq ft to 10,000 sq ft	\$	-
\$150.00	<input type="checkbox"/>	Plans 10,001 sq ft to 25,000 sq ft	\$	-
\$250.00	<input type="checkbox"/>	Plans 25,001 sq ft and over	\$	-
\$35.00 + 2.00 per head	<input type="checkbox"/>	Sprinkler Certification Test	\$	-
\$50.00	<input type="checkbox"/>	Standpipe Testing	\$	-
\$50.00	<input type="checkbox"/>	Special Assembly (ie. amusement buildings, carnivals, fairs)	\$	-
\$75.00	<input type="checkbox"/>	Tents/Canopies/Air Supported Structure	\$	-
\$100.00	<input type="checkbox"/>	Tank Installation (charge for each tank)	\$	-
\$100.00	<input type="checkbox"/>	Tank Removal (charge for each tank)	\$	-
		Total Devices/Heads	\$	-
		<b>Total Cost</b>	<b>\$</b>	<b>100.00</b>

Code Enforcement Official

Rodney Daniels

10/25/2016



October 25, 2016

Gary Maddox  
919-721-0507

RE: Morris Chapel Church  
8533 Cox Mill Road  
Sanford, NC 27332

Application Number 16-50039971

Mr. Maddox,

Thank you for submitting the plans for Morris Chapel Church Pavilion. The plans have been carefully reviewed by a qualified code enforcement official to examine for full compliance with the North Carolina Fire Prevention Code and all other fire protection regulatory documents. There are some items that were found during the plan review process that need to be addressed before a final inspection of the new facility can be given. These items are outlined and described below.

- **505.1 Physical Address**
  - The physical address of the building shall be posted in a conspicuous place so that it can be seen on approach from the road, access road, and/or parking lot.
  - The numbers used to make up the physical address shall be at least 6 inches in height.
  
- **Fire Extinguishers**
  - Fire Extinguishers shall be 2A:10BC and shall be placed with a travel distance to not exceed 75'
  - Fire extinguishers are to be mounted no higher than 5' above the finished floor.

Thank you again for submitting the plans for Morris Chapel Church Pavilion. Please review the plans and adhere to any notes and alterations that were made in addition to the original drawings. These remarks are for the plans that were submitted and its original intent. These remarks do not apply if the original intent changes or what was submitted on the above date changes. If you have any questions, please do not hesitate to call this office.

Again, thank you and we look forward to working with you during the construction



**Harnett**  
**COUNTY**  
NORTH CAROLINA



Emergency Services Department

[www.harnett.org](http://www.harnett.org)

period!

Sincerely,

Rodney Daniels  
Chief Deputy Fire Marshal