





Emergency Services Department

Www.harnett.org

Application for Plan Review

 $\square \in \mathcal{M}$

REVISED PLANS

∵ PI	oncarron #
Date Received:	Received By: didusn
Name of Project:	- Solid ROCK Kitcher leade
Physical Address of Project:	2297 HUU 24W
Plans Submitted By:	Thomas Sundan
Project Phone:	919,356,5787
Contact Person/Address:	
Contact Email:	revios370 enbrighail.cm
Contact Phone:	()
Contractor's Name/Info:	
Contractor's Phone:	(

- Plans that are submitted will be reviewed as quickly as possible with an <u>average time of review</u> between 7-10 working days.
- Status checks may be conducted on plan reviews by visiting the website http://hteweb.harnett.org/Click2GovBP/Index.jsp or by calling the Harnett County Central Permitting Office (910-893-7525, Option #2), or the Harnett County Fire Marshal's Office (910-893-7580).
- Approved plans must be picked up from the Central Permitting Office and all fees paid before any required inspections can be conducted.



Fire Marshal Division

December 21, 2017

Re:

Solid Rock Kitchen Remodel

2297 Hwy 24 W Cameron, NC 28326

Application Number 17-50041112

Mr. Simpson,

Thank you for submitting the plans for the CCCC renovations. The plans have been carefully reviewed by a qualified code enforcement official to examine for compliance with the North Carolina Fire Prevention Code and all other fire protection regulatory documents. There are some items that were found during the plan review process that need to be addressed before a final inspection of the new facility can be given. These items are outlined and described below.

906.1 Fire Extinguishers

- Minimum of (1) 2A10:BC fire extinguisher shall be installed not to exceed
 75' distance of travel.
- A 4A40B rated extinguisher shall be installed not to exceed 30' distance of travel from spraying operations.
- All Fire extinguishers shall be properly mounted and tagged by a fire extinguisher company.

1006.1 Means of Egress Illumination

- The means of egress, including the exit discharge, shall be illuminated at all time the building space is served by the means of egress is occupied.
 - Means of egress consist of three separate and distinct parts: the exit access, the exit and the exit discharge.
- The means of egress illumination shall not be less than 1 foot-candle at the walking surface.

105.7.5 Fire alarm construction permits.

 A construction permit is required for the fire alarm installation and alterations. Submit complete shop drawings consistent with the





architectural design documents and specifications. Shop drawings shall include detail as described in Section 907.1.2 of the NC State Fire Code. Contractor must obtain the construction permit for the fire alarm system before commencement of any work.

- A rough in inspection is required.
- A final acceptance test is required. (100%)

• 901.2.1 State of Compliance.

• Before requesting final approval of the installation, where required by the fire code official, the installing contactor shall furnish a written statement to the fire code official that the subject fire protection system has been installed in accordance with the manufacture's specifications and the appropriate installation standard. Any deviations from the design standards shall be noted and copies of the approvals for such deviations shall be attached to the written statement.

9071004.3 Posting of occupant load.

 Before final occupancy of all assembly spaces an occupant load posting is required to be displayed in a prominent location for rooms >50 occupants.

Notes

- A final fire inspection is required.
- Schedule all fire inspections through the Fire Marshal's Office.
 (919)893-0743

Thank you again for submitting the plans for the renovations. Please review the plans and adhere to any notes and alterations that were made in addition to the original drawings. These remarks are for the plans that were submitted and its original intent. These remarks do not apply if the original intent changes or what was submitted on the above date changes. If you have any questions, please do not hesitate to call this office.

Sincerely,

Rodney Daniels

Chief Deputy Fire Marshal





Plan Review, Inspection, and Permit Fees

Application Number	:	17-50042908		
4		Explosive Material (90 Days)	\$	-
\$200.00		Explosive Materials (72 Hours)	\$	-
\$100.00		Fireworks Public Display	\$	-
\$100.00		Final Inspection	\$	50.00
\$50.00		Fire Alarm Testing	\$	-
\$35.00 + \$2.00 per device		Fixed Fire Suppression	\$	-
\$35.00 + \$2.00 per nozzle		Insecticide Fog/Fumigation	\$	-
\$75.00	_	Pipe Test/UST/AGST	\$	-
\$100.00		Plans up to 5000 sq ft	\$	-
\$50.00		Plans 5001 sq ft to 10,000 sq ft	\$	100.00
\$100.00		plans 5001 sq ft to 25 000 sq ft	\$	-
\$150.00		Plans 10,001 sq ft to 25,000 sq ft	\$	-
\$250.00		Plans 25,001 sq ft and over	\$	_
\$35.00 + 2.00 per head		Sprinkler Certification Test	\$	_
\$50.00		Standpipe Testing	7	
\$50.00		Special Assembly (ie. amusement buildings, carnivals, fairs)	\$	-
\$75.00		Tents/Canopies/Air Supported Structure	\$	-
\$100.00		Tank Installation (charge for each tank)	\$	-
		Tank Removal (charge for each tank)	\$	-
\$100.00	<u>_</u>	Total Devices/Heads	\$	-
		Total Cost	\$	150.00
Code Enforcement Official		Rodney Daniels		12/21/2017