

Building Official: *Brad Sutton*

ADDRESS : 562 MORNING GLORY LN
CONTRACTOR : S&S PROPERTY RESTORATION, LLC
OWNER : CASPER RICHARD W & WINIFRED
PARCEL : 04-0664- - -0100- -04-
APPL NUMBER: 16-50038944 CP ADD & ALTER RESIDENTIAL
DIRECTIONS : 562 MORNING GLORY LN FUQUAY VARINA

STRUCTURE: 000 000 MULTIPLE ADDITIONS

FLOOD ZONE : FLOOD ZONE X

SEPTIC - EXISTING? : EXISTING

WATER SUPPLY : UNKNOWN

PERMIT: CPBP 00 CP BUILDING PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	7/08/16	BS	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002840973
	7/08/16	AP	T/S: 07/07/2016 10:19 AM JBROCK ----- T/S: July 08, 2016 10:40 AM BSUTTON -----
B103 01	7/26/16	BS	R*BLDG FOUND & TEMP SVC POLE VRU #: 002848315
	7/26/16	AP	T/S: July 26, 2016 11:31 AM BSUTTON -----
B105 01	8/04/16	DT	R*OPEN FLOOR VRU #: 002852997
	8/04/16	AP	T/S: 08/04/2016 02:18 PM DETAYLOR -----
R425 01	10/13/16	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002883627
	10/13/16	DA	T/S: 10/12/2016 09:26 AM JFORBES ----- T/S: October 13, 2016 11:03 AM BSUTTON ----- Firestop all holes. 2. Install baffles in cathedrals. 3. Need engineers letter on changes from plan drawn. 4. Have engineer verify support of 2-14" LVL at deck area. Existing treated LVL below is cantilevered (not supported at ends) 5. Install metal roof and flash at roof to wall connection. Windows must either be z flashed, or a drip cap installed. Ok to side all areas except tie in of metal roof to wall.
R425 02	10/19/16	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002886836
	10/19/16	AP	T/S: 10/18/2016 01:44 PM JBROCK ----- T/S: October 19, 2016 10:18 AM BSUTTON ----- Engineering attached
R429 01	4/20/17	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002961498
	4-20-17	APBS	T/S: 04/19/2017 10:33 AM LBENNETT -----

----- COMMENTS AND NOTES -----