

COUNTY OF HARNETT  
Building Inspections Department  
Planning Services

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Costa, David A + Carrie

Address: 194 Supreme Dr

(Fire Repair / Alterations)

Date: 5-3-17

Building Official:

D. Stje

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: 16-50040065

MFG Home: \_\_\_\_\_

-----  
ADDRESS . : 194 SUPREME DR SUBDIV: PLTN VINEYARD GREEN  
TENANT, NBR: CALLED DUKE-12/5/16-LB  
CONTRACTOR : SOUTHEASTERN CONSTRUCTION OF PHONE : (910) 893-8486  
OWNER . . : COSTA DAVID A & CARRIE PHONE :  
PARCEL . . : 11-0651- - -0057- -72-  
APPL NUMBER: 16-50040065 CP ADD & ALTER RESIDENTIAL  
DIRECTIONS : T/S: 11/03/2016 11:26 AM JBROCK ----  
PLANTATION @ VINEYARD GREEN - 194  
SUPREME DR  
T/S: 12/05/2016 02:39 PM LBENNETT --  
PREMISE#58627117  
LAND NOTES : LXMN 10/05/04 SPLIT FROM THE 04 PARCEL  
-----

**STRUCTURE: 000 000 FIRE DAMAGE REPAIR**  
FLOOD ZONE . . . . : FLOOD ZONE X  
SEPTIC - EXISTING? . . . . : EXT TANK WATER SUPPLY . . . . . : COUNTY  
-----

**PERMIT: CPBP 00 CP BUILDING PERMIT**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R425 01	2/22/17 2/22/17	BS DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002935872 T/S: 02/21/2017 09:02 AM JBROCK ----- lock box on the back door the code is - 6848 T/S: February 22, 2017 10:33 AM BSUTTON ----- Install housewrap and reflash windows in all areas where siding was removed. 2. INstall air barriers upstairs . 3. Firecaulk all holes in top and bottom plates, seal areas in fireplace chase with firecaulk and remove any existing rock wool and firecaulk. 4. Plumbing presure test is below 100 psi. Remove test plug from through the roof vent on rear of house. DO NOT INSULATE OR SIDE
R425 02	2/24/17 2/24/17	BS AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002936516 T/S: 02/22/2017 02:40 PM JBROCK ----- T/S: February 24, 2017 10:18 AM BSUTTON -----
R429 01	4/27/17 4/27/17	BS DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 002964948 T/S: 04/26/2017 02:06 PM JBROCK ----- T/S: April 27, 2017 01:40 PM BSUTTON ----- Need shower enclosure installed. 2. Need a ladder to access attic
R429 02	5/03/17 <u>5/3/17</u>	TI <u>AP</u>	FOUR TRADE FINAL TIME: 17:00 VRU #: 002967123 T/S: 05/02/2017 12:14 PM LBENNETT -----

----- COMMENTS AND NOTES -----