

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Anderson Creek Holiness Ch New Installation Septic Tank
 Property Location: SR# 2044 Repairs Nitrification Line
 Subdivision Church Lot #
 TAX ID# Quadrant #
 Contractor: Gerald Temple Registration # 9
 Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50+ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Pup to Conventional
 Size of tank: Septic Tank: 1500 gallons Pump Tank: 1000 gallons
 Subsurface Drainage Field No. of ditches 4 exact length of each ditch 75 ft. width of ditches 3 ft. depth of ditches 18 in.
 French Drain: Linear feet

PERMIT NO. 08558

Date: 4-22-94
 Inspected by: James C. Markant
 Environmental Health Specialist

