



Fire Marshal Division

P.O. Box 370
Lillington, NC 27546
910-893-7580

 **SCANNED**

Application for Plan Review

Application # 17-50042676

Date Received: 12-11-17 Received By: djohnson

Name of Project: Gourd Spring Baptist Church

Physical Address of Project: 4575 Ray Rd
Spring Lake NC 28390

Plans Submitted By: Julianne Hamelson

Project Phone: (910) - 689 - 2000 ext 214

Contact Person/Address: Julianne Hamelson
6205 Rarford Rd Fayetteville NC 28304

Contact Phone: (910) - 689 - 2000 (910) - 303 - 9080
ext 214

Contractor's Name/Info: Construction Systems Inc
6205 Rarford Rd Fayetteville NC 28304

Contractor's Phone: (910) - 689 - 2000

- Plans that are submitted will be reviewed as quickly as possible with an average time of review between 7-10 working days.
- Status checks may be conducted on plan reviews by visiting the website <http://hteweb.harnett.org/Click2GovBP/Index.jsp> or by calling the Harnett County Central Permitting Office (910-893-4759), or the Harnett County Fire Marshal's Office (910-893-7580).
- Approved plans must be picked up from the Central Permitting Office and all fees paid before any required inspections can be conducted.



Plan Review, Inspection, and Permit Fees

Application Number : 17-50042674

\$200.00	<input type="checkbox"/>	Explosive Material (90 Days)	\$	-
\$100.00	<input type="checkbox"/>	Explosive Materials (72 Hours)	\$	-
\$100.00	<input type="checkbox"/>	Fireworks Public Display	\$	-
\$50.00	<input checked="" type="checkbox"/>	Final Inspection	\$	50.00
\$35.00 + \$2.00 per device	<input type="checkbox"/>	Fire Alarm Testing	\$	-
\$35.00 + \$2.00 per nozzle	<input type="checkbox"/>	Fixed Fire Suppression	\$	-
\$75.00	<input type="checkbox"/>	Insecticide Fog/Fumigation	\$	-
\$100.00	<input type="checkbox"/>	Pipe Test/UST/AGST	\$	-
\$50.00	<input type="checkbox"/>	Plans up to 5000 sq ft	\$	-
\$100.00	<input checked="" type="checkbox"/>	Plans 5001 sq ft to 10,000 sq ft	\$	100.00
\$150.00	<input type="checkbox"/>	Plans 10,001 sq ft to 25,000 sq ft	\$	-
\$250.00	<input type="checkbox"/>	Plans 25,001 sq ft and over	\$	-
\$35.00 + 2.00 per head	<input type="checkbox"/>	Sprinkler Certification Test	\$	-
\$50.00	<input type="checkbox"/>	Standpipe Testing	\$	-
\$50.00	<input type="checkbox"/>	Special Assembly (ie. amusement buildings, carnivals, fairs)	\$	-
\$75.00	<input type="checkbox"/>	Tents/Canopies/Air Supported Structure	\$	-
\$100.00	<input type="checkbox"/>	Tank Installation (charge for each tank)	\$	-
\$100.00	<input type="checkbox"/>	Tank Removal (charge for each tank)	\$	-
		Total Devices/Heads	\$	-
		Total Cost	\$	150.00

Code Enforcement Official

Rodney Daniels

12/19/2017



Fire Marshal Division

December 19, 2017

Construction Systems, Inc.
6205 Raeford Road
Fayetteville, NC 28304

RE: Gourd Springs Baptist Church
4575 Ray Road
Spring Lake, NC 28390

Application Number – 17-50042674

Mrs. Harrelson,

Thank you for submitting plans for the Church. The plans have been reviewed by a qualified code enforcement official for compliance with the North Carolina Fire Prevention code and all other fire protection regulations. The following are items that will need to be addressed before a final inspection of this project can be completed. The items are listed and described below.

- **906.1 Fire Extinguishers**
 - Fire extinguishers shall be placed in approved locations and may be field verified on final inspection. The fire extinguishers provided shall have a minimum rating of 2A 10 B: C.
 - Fire extinguisher shall be installed not to exceed 75' distance of travel.

- **1006.1 / 1006.2 Emergency Illumination**
 - The means of egress shall be illuminated including the exit discharge.
 - Emergency illumination is required to meet minimum foot candle illumination.

- **1011 Exit Signs**
 - Exit signs shall be installed at all required exits. Exit signs shall meet all provisions of chapter 10.

- **506.1 Knox Box**
 - Keys shall be provided for fire department access. The key(s) may be placed in the existing Knox box on the main building.



- **1004.3 Posting of occupant load.**
 - Every room or space that is an assembly occupancy shall have the *occupant load* of the room or space posted in a conspicuous place, near the main *exit* or *exit access doorway* from the room or space. Posted signs shall be of an *approved* legible permanent design and shall be maintained by the owner or authorized agent.
 - An occupant load certificate will be provided by the Fire Marshal's Office.

- **605.3.1 Labeling.**
 - Doors into electrical control panel rooms shall be marked with a plainly visible and legible sign stating ELECTRICAL ROOM or similar approved wording. The disconnecting means for each service, feeder or branch circuit originating on a switchboard or panelboard shall be legibly and durably marked to indicate its purpose unless such purpose is clearly evident. Doors into electrical control panel rooms shall be marked with a plainly visible and legible sign stating ELECTRICAL ROOM or similar approved wording. The disconnecting means for each service, feeder or branch circuit originating on a switchboard or panelboard shall be legibly and durably marked to indicate its purpose unless such purpose is clearly evident.

- **509.1 Control room identification.**
 - All rooms containing controls for air conditioning equipment, sprinkler risers and valves, or other fire detection, suppression, or control elements shall be physically identified in terms of use (i.e., FACP Room, Electrical Room, Riser Room)

- **907.4.1 Duct Smoke detectors.**
 - Smoke detectors installed in ducts shall be listed for the air velocity, temperature and humidity present in the duct. Duct smoke detectors shall be connected to the building's fire alarm.

- **105.7.5 Fire alarm construction permits.**
 - A construction permit is required for the fire alarm installation. Submit complete shop drawings consistent with the architectural design documents and specifications. Shop drawings shall include detail as described in Section 907.1.2 of the NC State Fire Code. Contractor must obtain the construction permit for the fire alarm system before commencement of any work.

- **Notes**



Harnett
COUNTY

HERNANDO COUNTY, FLORIDA



Emergency Services Department

www.harnett.org

- Please contact the Fire marshal's office to schedule fire final inspection when work is complete, 910-893-0743

Please review the plans and adhere to any notes and alterations that were made in addition to the original designed plans. These remarks are for the plans that were submitted and its original intent. If you have any questions please do not hesitate to contact me. We look forward to working with you during the construction period.

Sincerely,

Rodney Daniels

Chief Deputy Fire Marshal