

# OPERATIONS PERMIT

Name: (owner) Shanon Bogard  New Installation  Septic Tank  
 Property Location: SR# 1100  Repairs  Nitrification Line  
 Subdivision Westwood IV Lot # 20  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: W. Sharpe Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 100 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface Drainage Field No. of ditches 1 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 18-24 in.  
 French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 18269 Date: 04-03-01  
 Inspected by: Joe W. [Signature]  
 Environmental Health Specialist

