

OPERATIONS PERMIT

01-5-2354

Name: (owner) Robert Cieri

New Installation Septic Tank

Property Location: SR# NK 24/27

Repairs Nitrification Line

Subdivision The Highlands

Lot # 61

TAX ID# _____

Quadrant # _____

Contractor: W. Sharr

Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain: _____ Linear feet

Date: 8-22-01

PERMIT NO. 18364

Inspected by: J. W. W. W.
Environmental Health Specialist

could not read

pl

