

01-5-2409

OPERATIONS PERMIT


Name: (owner) MARGARET COOPER New Installation Septic Tank
 Property Location: SR# 1106 HILLMAN GROVE Repairs Nitrification Line
 Subdivision _____ Lot # _____
 TAX ID# _____ Quadrant # _____
 Contractor: TED BROWN Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 100 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field No. of ditches 1 exact length of each ditch 280 ft. width of ditches 3 ft. depth of ditches 18-24 in.
 French Drain: _____ Linear feet

PERMIT NO. 19368 Date: 7/12/01
 Inspected by: [Signature]
 Environmental Health Specialist



NO HOUSE ON SITE

SR 1106

--- WIRE FENCE --- TEL. POLE